

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending; October 7, 2016



1. Project Status Summary

- i. Contract Design Review (CDR) has been completed.
- ii. Microwave site surveys by Motorola are complete.
- iii. System equipment has been shipped.

2. Work Completed Last Week

- i. All updates have been made to the CDR document and all open issues are now closed.
- ii. Motorola has received the microwave site survey reports. Reports forwarded to ACD Telecom for review.
- iii. System equipment that was accepted during factory staging has been shipped and is enroute to Motorola's Grand Rapids warehouse.

3. Work Planned For Next Week

- i. Bi-weekly face-to-face /webinar status meeting to be held on October 12, 2016.
- ii. ACD Telecom to review details of microwave site surveys

4. Open Issues

- i. None at present