

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending; December 9, 2016



1. Project Status Summary

- i. Tower structural engineering analysis in process
- ii. Central Dispatch modification analysis report being reviewed
- iii. Remainder site results expected by 12/16/16
- iv. Fleet mapping meeting held with MPSCS. They had good progress

2. Work Completed Last Week

- i. Results of remaining tower sites structural analysis expected by 12/16/16
- ii. Central Dispatch modification report being reviewed by engineers at Mission 1. Expect report by 12/14/16
- iii. Fleet mapping meeting was held at Allegan County site with MPSCS. Very good start. Meetings scheduled over next few weeks with 911 Policy Board and Fire Chief's Association
- iv. Microwave licensing is submitted and is in process with the FCC
- v. 800 MHz. frequency 601 forms under final review by Tony Kurz and will be submitted to FCC the week of 12/26/16

3. Work Planned for Next Week

- i. Review of tower structural engineering analysis of remaining sites as they come in
- ii. Motorola/MPSCS location services (GPS) meeting scheduled for 12/21/16, with weekly meetings scheduled after that
- iii. Bi-monthly meeting/call to be held Wednesday, December 14, 2016 at 1:00 pm ET.

4. Open Issues

- i. Still awaiting MPSCS approval of design
- ii. Certification of MCC7100 by MPSCS