

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: January 6, 2017



1. Project Status Summary

- i. All structural analyses, with exception of Valley are complete
- ii. Modification reports for sites are expected to be completed by 1/13/17
- iii. Valley antenna site structural analysis on hold pending resolution of lease issue

2. Work Completed Last Week

- i. Valley tower site lease with American Tower under dispute due to installed TTA not being specifically listed on the equipment list of the original lease with Alltel. Allegan County and ACD have not been able to come up with documentation supporting signoff with knowledge of TTA. Discussion Monday, January 9, 2017 with Allegan management to decide on course of action
- ii. Per Motorola and Mission 1 Communications, Lee tower site will not meet Rev. G structural criteria. Decision to be made over course of action – build new tower or accept Rev F criteria
- iii. Fleet mapping meeting held Thursday, January 5, 2017. Fleet mapping task on schedule

3. Work Planned for Next Week

- i. Discussions to decide on course of action for Lee and Valley tower sites
- ii. Bi-monthly Meeting/Call to be held Wednesday, January 11, 2017 at 14:00 ET
- iii. Next fleet template steering committee meeting scheduled for Friday, January 13, 2017
- iv. ACD to review MPSCS documents called out in Allegan agreement

4. Open Issues

- i. Still awaiting MPSCS approval of design
- ii. Certification of MCC7100 by MPSCS
- iii. Resolution of Valley site lease issue ""

*****kx0*****F gekukqp'qp"eqwtug'qh'ce'kqp'hqt'Ngg'vqy gt"