

# PROJECT STATUS REPORT

## Allegan County Radio Project Week Ending: January 13, 2017



### 1. Project Status Summary

- i. Tower modification reports for sites needing them, with exception of Laketown are completed
- ii. Price quotes for tower modifications, with exception of Laketown will be available Tuesday, January 17
- iii. Valley antenna site structural analysis on hold pending resolution of lease issue
- iv. Bi-monthly meeting/call was held Wednesday, January 11, 2017

### 2. Work Completed Last Week

- i. Valley tower site lease with American Tower under dispute due to installed TTA not being specifically listed on the equipment list of the original lease with Alltel. Allegan County has documentation, via as-built drawings showing TTA. Allegan County to reach out to American Tower to reach resolution
- ii. Per Motorola and Mission 1 Communications, Lee tower site will not meet Rev. G structural criteria. Decision to be made over course of action – build new tower or accept Rev F criteria. Allegan consulting insurers to assess risks of using Rev. F
- iii. Bi-monthly meeting/call was held Wednesday, January 11, 2017 at 1400 ET
- iv. Fleet template steering committee meeting held Friday, January 13. Attended by representatives of each agency, as well as Al Mellon – MPSCS. Good progress, and on-track to complete by end of January
- v. D.C. power plant installed at Monterey site. Cutover requires powering down microwave and VHF, and is scheduled for Tuesday, January 17
- vi. Optimized equipment list and quote for MPSCS site 5502 sent to MPSCS for review
- vii. ACD reviewed MPSCS standards documents provided to assure Allegan is in compliance

# PROJECT STATUS REPORT

## 3. Work Planned for Next Week

- i. Discussion between ACD and MPSCS regarding MCC7100 certification to solidify steps and completion date
- ii. ACD and Allegan review tower modification reports and quotes
- iii. Allegan to discuss Valley tower lease with ATC
- iv. ACD to have follow-up discussion with Allegan regarding alarm monitoring needs at dispatch and provide decision to Motorola by Friday, January 20
- v. Monterey DC plant cutover scheduled for early AM Tuesday, January 17
- vi. Next fleet mapping team meeting with Al Mellon pf MPSCS scheduled for Friday, January 20
- vii. Allegan discussion with management and insurance company to make decision on Lee tower

## 4. Open Issues

- i. Still awaiting MPSCS approval of design
- ii. Certification of MCC7100 by MPSCS
- iii. Resolution of Valley site lease issue
- iv. Decision on course of action for Lee tower