

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: January 20, 2017



1. Project Status Summary

- i. Tower modification price quotes expected to be sent by Motorola to Allegan by Friday, January 27, 2017
- ii. Valley antenna site structural analysis on hold pending resolution of lease issue
- iii. Site D.C. plant upgrades have started

2. Work Completed Last Week

- i. Mission 1 Communications has supplied modification quotes for Dispatch, Saugatuck, and Otsego sites. Still pending receipt of Laketown and Monterey, which are expected by end of next week
- ii. Monterey site cutover to new D.C. plant was completed successfully on 1/17/17
- iii. C. Henning of MPSCS sent letter of concurrence for MPSCS site 5502 to Allegan for approval

3. Work Planned for Next Week

- i. Discussion between ACD and MPSCS regarding MCC7100 certification to solidify steps and completion date
- ii. Tabor to supply modification quotes to Allegan by end of week
- iii. Allegan to discuss Valley tower lease with ATC
- iv. Allegan to make decision on Lee tower regarding accept Rev. F or build new tower
- v. Bi-monthly Meeting/Call to be held Wednesday, January 25, 2017 at 14:00 ET

4. Open Issues

- i. Still awaiting MPSCS approval of design
- ii. Certification of MCC7100 by MPSCS
- iii. Resolution of Valley site lease issue
- iv. Decision on course of action for Lee tower