PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: March 3, 2017





1. Project Status Summary

- i. Tower modification price quotes were submitted to Commissioners on February 23, 2017 for approval
- ii. All D.C. power plant cutovers complete
- iii. Last generator installation/cutover to be completed by March 8, 2017
- iv. Structural analysis for Valley tower completed. No modifications are required
- v. MPSCS has approved the VRP design with the understanding that GPS services and MCC7100 designs are still being worked out

2. Work Completed Last Week

- i. Successful installation and cutover of the D.C. plant at the Laketown site
- ii. Structural analysis of the Valley site has been completed. No modifications are required
- iii. Request for approval of funds for tower modifications presented at Board of Commissioners meeting on February 23, 2017
- iv. All but one transfer of ownership documents have been signed. Allegan to work with Motorola to begin returning units for upgrade for requesting agencies
- v. MPSCS has approved the VRP design with the understanding that GPS services and MCC7100 designs are still being worked out and will be reviewed and approved at a later date, estimated by March 31, 2017

3. Work Planned for Next Week

- i. Generator installation and cutover at Laketown site is planned for March 8, 2017
- ii. Bi-monthly FTF meeting/call scheduled for Wednesday, March 8, 2017 at 1400
- iii. Discussion with Motorola and ACD to review MPLS design to ensure seamless cutover of Harris traffic

1