

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: March 10, 2017



1. Project Status Summary

- i. Motorola formal tower modifications document has been sent to Allegan County and is being reviewed
- ii. All D.C. power plant and generator cutovers complete
- iii. Bi-monthly FTF meeting/call held on Wednesday, March 8, 2017
- iv. All transfer of ownership paperwork signed. Targeted radios being pulled from warehouse for exchange with Motorola

2. Work Completed Last Week

- i. Successful installation and cutover of the generator at the Laketown site
- ii. Motorola has created a formal tower modifications agreement and has shared with Allegan. Minor changes being implemented
- iii. Allegan County is involving legal counsel to negotiate with Tele-Rad Towers on updated lease to incorporate reductions for tower modifications costs
- iv. All transfer of ownership documents signed. Allegan to work with Motorola to begin returning units for upgrade for requesting agencies
- v. Bi-monthly FTF meeting/call held on Wednesday, March 8, 2017 at 1400 to 1430

3. Work Planned for Next Week

- i. Allegan facilities and J. Ludwig to pull 12 portable radios from warehouse to furnish to MPSCS for initial template testing
- ii. Clean up formal modifications document and submit to Allegan for approval
- iii. Discussion with Motorola and ACD to review MPLS design to ensure seamless cutover of Harris traffic

4. Open Issues

- i. Awaiting approval for tower modifications