

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: March 17, 2017



1. Project Status Summary

- i. Motorola formal tower modifications document is being fine tuned between Allegan and Motorola
- ii. New D.C. plant upgrade has been installed at the Wayland site
- iii. Targeted radios for select agencies being pulled from warehouse for exchange with Motorola

2. Work Completed Last Week

- i. Successful installation of the upgraded D.C. plant at Wayland MPSCS site
- ii. Motorola and Allegan County fine tuning details of formal modifications agreement
- iii. Motorola completed site walkthrough at Dispatch to determine electrical needs and installation
- iv. Allegan County maintenance has cleared access to all new radio equipment in preparation for pulling targeted radios for select agencies to be exchanged
- v. Technical discussion was held on Tuesday, March 14, 2017 between ACD and Motorola to review Nokia MPLS implementation

3. Work Planned for Next Week

- i. J. Ludwig and Mission 1 perform visits to all sites to verify and signoff D.C. plant and generator installations
- ii. Bi-monthly FTF meeting/call scheduled for Wednesday, March 22, 2017 at 1400

4. Open Issues

- i. Awaiting approval of funds for tower modifications