

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: March 31, 2017



1. Project Status Summary

- i. Motorola formal tower modifications document is complete and signed off by Allegan County and Motorola
- ii. D.C. power and generator installations were inspected and accepted by Allegan County
- iii. Targeted radios for select agencies were pulled from warehouse on March 30 for exchange with Motorola
- iv. Equipment being delivered to tower sites this week by Tele-Rad

2. Work Completed Last Week

- i. Allegan County and Motorola have signed off on the formal tower modifications agreement. Tower modifications at Monterey, Saugatuck, Otsego, and Dispatch will now proceed
- ii. J. Ludwig and J. Tabor inventoried all radio equipment in storage. Targeted portables were retrieved for exchange with Motorola for extreme option versions
- iii. Tele-Rad continued delivering equipment to the tower sites
- iv. Allegan County signed off on the D.C. plant and generator installations at all sites

3. Work Planned for Next Week

- i. MPSCS to load initial templates into test radios for verification
- ii. Negotiate amended lease agreement for Valley Tower
- iii. Provide agenda for cutover workshop scheduled for Wednesday, April 12, 2017

4. Open Issues

- i. Valley tower amended lease agreement needs to be finalized