

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: April 21, 2017



1. Project Status Summary

- i. Lease at Valley site still in dispute between Allegan and American Tower
- ii. LMR equipment delivered to Wayland site
- iii. Tower modifications beginning week of April 24, 2017

2. Work Completed Last Week

- i. LMR equipment delivered to Wayland sites.
- ii. LMR equipment installation complete at Lee and Wayland sites
- iii. Parts for tower modifications at Saugatuck, Otsego, Dispatch, and Monterey have been ordered
- iv. LMR radio equipment has been delivered and installed at Laketown, Saugatuck, Monterey, Lee, and Valley sites
- v. ACD provided site equipment details for Valley lease amendment

3. Work Planned for Next Week

- i. Tower modifications (welding) at Otsego, Saugatuck, and Monterey sites to be completed by April 28, 2017
- ii. LMR equipment installation at Otsego site to be completed by May 3, 2017
- iii. J. Tabor to supply list of change order items and dollar amounts by May 5, 2017
- iv. Allegan legal putting together Valley lease amendment opinion and intention to proceed with installs

4. Open Issues

- i. Valley tower amended lease agreement needs to be finalized
- ii. Laketown tower lease considerations for modifications needs to be agreed upon