

# PROJECT STATUS REPORT

## Allegan County Radio Project Week Ending: August 11, 2017



### 1. Project Status Summary

- i. System optimization in progress
- ii. Cutover workshop held August 9, 2017
- iii. Coverage testing scheduled to start August 23, 2017
- iv. MPSCS site and R65 audits to start August August 15, 2017

### 2. Work Completed Last Week

- i. Motorola P25 system optimization is in progress
- ii. Discussion call to identify and solidify CATP was held on Thursday, August 10, 2017. Plan definition progressing well, remaining items have been addressed
- iii. J. Ludwig working with local Fire Chiefs to secure vehicles for CATP
- iv. All code plug settings completed. Expected MPSCS sign-off by COB Friday, August 11, 2017
- v. Cutover workshop held Wednesday, August 9, 2017. Excellent progress made and cutover plan solidified

### 3. Work Planned for Next Week

- i. MPSCS Civil Site and Motorola R65 audits begin on Tuesday, August 15, 2017
- ii. RF spec. and RF power testing to begin on Monday, August 14, 2017
- iii. Site optimization to continue
- iv. Gun Plain and Lakewood site frequencies removed from the Harris system
- v. Continue to fine tune any needs for the coverage testing scheduled to begin Wednesday, August 23, 2017

### 4. Open Issues

- i. None at present