

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: September 1, 2017



1. Project Status Summary

- i. System optimization complete
- ii. Coverage testing completed

2. Work Completed Last Week

- i. Motorola P25 system optimization completed on Monday, August 21, 2017
- ii. Coverage testing completed on Tuesday, August 29, 2017.

Allegan Co Final CATP Results			
	1st Roundtrip	Final Roundtrip	BER
Pass	3294	3300	3249
Fail	7	1	52
Total	3301	3301	3301
Percentage	99.79%	99.97%	98.42%

3. Work Planned for Next Week

- i. SAR, SAM ACS, Orderwire, and DC Plant acceptance tests. Laketown site testing scheduled for Tuesday, September 5, 2017, followed by all other sites, one per day
- ii. Call scheduled for Friday, September 8, 2017 to discuss Wayland site antenna mounting height. MPSCS, Motorola, Allegan Count, and ACD in attendance
- iii. Negotiate lease at Valley tower site

4. Open Issues

- i. None at present