

# PROJECT STATUS REPORT

## Allegan County Radio Project Week Ending: October 27, 2017



### 1. Project Status Summary

- i. Subscriber training of fire personnel will be completed Sunday, October 29, 2017
- ii. Legacy microwave radios decommissioned. Legacy microwave dishes decommissioning in progress
- iii. Cutover workshop held Tuesday, October 24, 2017

### 2. Work Completed Last Week

- i. Training sessions for fire personnel are in progress. Final training session will be held Sunday, October 29, 2017
- ii. Decommissioning of the legacy microwave radios and dehydrators was completed
- iii. Cutover workshop was held on Tuesday, October 24, 2017. Good progress was made and good discussions regarding upcoming Fire cutover, radio programming, and radio installations
- iv. Discussion call regarding DAQ re-test results of Wayland modified antenna height. Allegan County gave OK to proceed with antenna height modification

### 3. Work Planned for Next Week

- i. Continue decommissioning of legacy microwave. Legacy microwave dishes to be removed week of October 30, 2017, with completion by end of the week
- ii. Fire agencies cutover planned for Wednesday, November 1, 2017 at 9:00 am
- iii. Continue Fire agency vehicle radio installation

### 4. Open Issues

- i. None at present