

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: November 17, 2017



1. Project Status Summary

- i. Fire vehicle radio installations continue to progress well. Majority of primary vehicles complete
- ii. Final cutover workshop scheduled for November 21, 2017

2. Work Completed Last Week

- i. Fire vehicle radio installations continuing. The majority of departments have at least two primary vehicles with radios now installed. Once these are complete, the remaining vehicles of each department will be installed
- ii. Over half of all legacy microwave dishes and LMR antennas have been removed from the tower sites
- iii. Punchlist revised and being reviewed by ACD
- iv. MCC7100 certification details 90% completed. Testing being scheduled for week of November 27, 2017

3. Work Planned for Next Week

- i. Continue removal of legacy microwave dishes and legacy LMR antennas, with anticipated completion by November 22, 2017
- ii. Continue fire vehicle radio installations
- iii. Work with Allegan County to finalize punch list contents
- iv. Coordinate schedule for MCC7100 certification completion. Target dates of November 30, 2017 and December 1, 2017
- v. Cutover workshop scheduled for Tuesday, November 21, 2017. Bi-monthly project status meeting to be held during cutover workshop

4. Open Issues

- i. GPS location services implementation stalled due to lack of contract between Allegan County and New World. J. Ludwig addressing with New World management.

*****O qvqtqr. "P gy "Y qtrf ."Cngi cp."CEF "pgzv"uvgr u'o ggkpi "uej gf wgf "hqt "P qxgo dgt "4: ."4239""