## PROJECT STATUS REPORT

# Allegan County Radio Project Week Ending: December 8, 2017





### 1. Project Status Summary

- i. Fire vehicle radio installations continue to progress well
- ii. Punch list items being eliminated as task are completed

#### 2. Work Completed Last Week

- i. Fire vehicle radio installations continuing. Installations in the remaining vehicles of each department are proceeding
- ii. Legacy microwave dishes and LMR antennas are slowly being removed from the tower sites. Weather continues to slow down the removal, but task is almost complete
- iii. Punchlist revised and being reviewed by ACD. Items are being checked off as tasks are being completed
- iv. MCC7100 certification testing began December 1, 2017. Some issues with firewall identified and being addressed

#### 3. Work Planned for Next Week

- i. Continue removal of legacy microwave dishes and legacy LMR antennas, as weather permits
- ii. Continue fire vehicle radio installations
- iii. Continue to work off punch list items
- iv. New combiner installation completed
- v. Site 5502 conversion to simulcast completed on December 6, 2017. Site has now joined simulcast and performing well
- vi. Address MCC7100 firewall issues and re-test

#### 4. Open Issues