

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: July 28, 2017



1. Project Status Summary

- i. System optimization in progress
- ii. All radio equipment installed
- iii. Coverage acceptance testing scheduled for August 23, 2017 – September 1, 2017
- iv. MCC7100 implementation agreed upon

2. Work Completed Last Week

- i. Motorola P25 system optimization is in progress and will be completed on August 4, 2017
- ii. Bi-monthly meeting/call was held on July 26, 2017. Good project progress and schedule mapped out for key tasks including CATP to commence on August 23, 2017
- iii. Agreement has been reached on the implementation details of the MCC7100 consoles
- iv. All radio equipment has been installed at all sites
- v. Subscriber radio equipment has been sorted, by agency, in Sheriff's department storage facility in preparation for programming and distribution
- vi. Complete list of subscriber radios, by agency, with serial numbers, has been provided to Al Mellon of MPSCS in preparation of code plugs
- vii. Complete list of subscriber radio exchanges, upgrades, and additions provided to Motorola
- viii. Call was held to further define GPS position tasks. Resolved questions on settings for radios to implement AVL to provide to MPSCS in creating code plugs
- ix. Call was held to discuss GPS position implementation in the New World CAD system. Attending call were account manager and key engineers from New World, chief engineer from Motorola, ACD engineer, and Allegan County Dispatch Director. Good progress was made and moving forward

PROJECT STATUS REPORT

3. Work Planned for Next Week

- i. Follow up with action items for GPS implementation
- ii. Call to discuss next steps and plan for coverage testing

4. Open Issues

- i. None at present