

# PROJECT STATUS REPORT

## Allegan County Radio Project Week Ending: October 13, 2017



### 1. Project Status Summary

- i. All agencies, except for fire, have successfully been cutover
- ii. All channels have been removed from the Harris system and are in operation on the Motorola system
- iii. Bi-monthly meeting held on Wednesday, October 11, 2017
- iv. All VHF and remaining Harris traffic successfully transferred onto the new microwave system

### 2. Work Completed Last Week

- i. Successful completion of cutting over all agencies except for fire. Went smoothly with only one minor glitch regarding encryption on a talkgroup, which is now remedied
- ii. All Harris consoles have been removed from dispatch. Dispatchers working solely on Harris consoles
- iii. All 10 channels are now operating on the Motorola P25 system
- iv. All remaining Harris and VHF traffic has been successfully transferred onto the new Nokia microwave system. No issues encountered
- v. Bi-monthly project meeting was held on Wednesday, October 11, 2017
- vi. Discussion was held on Friday, October 13, 2017 to review new BER testing results from Wayland site. Plan in place to run informal DAQ testing in identified areas next week
- vii. All agencies, except for fire, have received subscriber radio training. Fire training has begun
- viii. Radio installations progressing well with more than 60 installed. This represents 42 percent completion. All Law Enforcement and EMS complete, with Fire installations beginning October 23, 2017

# PROJECT STATUS REPORT

## 3. Work Planned for Next Week

- i. Decommissioning of old microwave radios on Monday, October 16, 2017, beginning at Otsego. One site per day will be decommissioned
- ii. Additional DAQ testing in areas targeted by Wayland site BER testing results. Completion by Friday, October 20, 2017
- iii. Continue fire subscriber radio training
- iv. Continue vehicle radio installation

## 4. Open Issues

- i. None at present