

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: November 3, 2017



1. Project Status Summary

- i. Fire agencies cutover successfully completed Wednesday, November 1, 2017
- ii. Fire vehicle radio installations progressing well

2. Work Completed Last Week

- i. Successful cutover of fire agencies on Wednesday, November 1, 2017 at 9:00am. Some issues with new pagers that are being addressed
- ii. Fire vehicle radio installations begun
- iii. Letter of concurrence for Wayland site antenna change sent to MPSCS. MPSCS license application filed with FCC
- iv. Some templates for Gobles and Road Commission were incorrect when programmed into their radios. J. Ludwig and T. Velderman resolved these

3. Work Planned for Next Week

- i. Continue removal of legacy microwave dishes, with completion by end of the week
- ii. Continue fire vehicle radio installations
- iii. Bi-monthly FTF meeting/call scheduled for Wednesday, November 8, 2017 at 11:00 am
- iv. Work with J. Tabor to formulate punchlist of open items to be discussed at bi-monthly meeting
- v. Confirm pager issues are resolved

4. Open Issues

- i. None at present