

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: December 15, 2017



1. Project Status Summary

- i. Fire vehicle radio installations continue to progress well. Over one half completed
- ii. Punch list items being eliminated as task are completed
- iii. Call held December 14, 2017 to review punch list and assign estimated completion dates

2. Work Completed Last Week

- i. Fire vehicle radio installations continuing. Installations in the remaining vehicles of each department are proceeding. Pace of installations slowed down to ensure quality of work
- ii. Legacy microwave dishes and LMR antennas are slowly being removed from the tower sites. Weather continues to slow down the removal, but task is almost complete
- iii. Call held on December 14, 2017 between Allegan County, ACD, Motorola, Tele-Rad, and MPSCS to review punch list items. Estimated completion dates and action item assignments made
- iv. MCC7100 certification testing began December 1, 2017. Some issues with firewall identified and being addressed by T. Kurz and T. Bryant

3. Work Planned for Next Week

- i. Continue removal of legacy microwave dishes and legacy LMR antennas, as weather permits. Schedule is defined and being followed. Estimated completion by December 28, 2017
- ii. Continue fire vehicle radio installations. Estimated completion by January 15, 2018
- iii. Continue to work off punch list items. MPSCS items estimated completion January 15, 2018
- iv. Allegan County siren test on December 22, 2017 will be run with Wayland site VHF removed to confirm that VHF site can be decommissioned
- v. Address MCC7100 firewall issues and re-test

"

""60'Qr gp'Kuugu'
""""""KJ""""P ppg"