

# **2021 Capital Project Report - 2nd Quarter**

	Projects	Unscheduled	Queued	Development	Contracting	Execution	Closure	Completed
Status at end of 2021								
Status at end of 3rd Quarter								
Status at end of 2nd Quarter	59	0	4	7	9	24	5	10
Status at end of 1st Quarter	55	0	11	10	8	18	1	7
Status at start of 2021	50	0	29	5	2	14	0	0
Status at end of 2020	69	0	1	2	2	14	0	50
Status at end of 2019	59	0	0	1	6	10	2	40
Status at end of 2018	79	3	5	13	9	10	4	35
Status at end of 2017	65	8	2	6	5	9	0	35
Status at end of 2016	81	11	6	13	9	5	5	32
Status at end of 2015	62	12	0	5	4	16	4	24

Multi-Year CIP Project Data			C	apital Project Fui	nding Approved II	n:				
•	2013	2014	2015	2016	2017	2018	2019	2020	2021	TOTAL
Capital Projects:	30	37	25	29	28	38	32	49	40	308
Completed in 2013	10									10
Completed in 2014	11	12								23
Completed in 2015	3	11	10							24
Completed in 2016	3	9	8	12						32
Completed in 2017	0	2	5	10	18					35
Completed in 2018	2	1	1	4	6	21				35
Completed in 2019	0	2	0	1	2	12	23			40
Completed in 2020	0	0	1	1	2	4	7	35		50
Completed in 2021	0	0	0	1	0	0	0	6	3	10
Total Completed	29	37	25	29	28	37	30	41	3	259
Remaining to be Completed	1	0	0	0	0	1	2	8	37	49

Cumulative Project Metrics	Actual	# On Schedule	# On Budget	# In Scope	% On Schedule	% On Budget	% In Scope
1st Quarter Completed	7	2	7	7	29%	100%	100%
2nd Quarter Completed	10	5	10	10	50%	100%	100%
3rd Quarter Completed							
4th Quarter Completed							
Carryover Projects				•		•	•

On Schedule - Project execution was completed in the month that was projected when the project schedule was established.

On Budget - Project was completed within the approved project budget appropriations.

In Scope - Major project outcomes were clearly defined and met upon project completion.

Capital Project Report - 2nd Quarter 2021 Page 1 of 7

## Status of Projects with Budgets over 100K - 6/30/2021

#### **Projects Sorted by Total Approved Funding**

#	Project Site ID	s	D	С	E	1 F	Project Name		Funding Year		al Approved Funding	Jan 2021	Feb 2021	Mar 2021	Apr 2021	May 2021	Jun 2021	Jul 2021	Aug 2021	Sep 2021	Oct 2021	Nov 2021	Dec 2021
1	1233-20					Т	Courthouse Improvements - Construction		2020	\$	1,888,728	E	E	E	E	E	E	E	E	E	E	М	Done
	Scope:	: Cc	nstr	uct a	new	secu	rity entrance, add a sally port and improve holding cells.																
	Update:	: Cc	nstr	uctio	n we	lun	derway, project progress being provided through regular Ad	dministrati	ve Update:	s.													
2	1206-21					Т	MCT Replacement		2021	\$	865,000	D	С	С	С	E	Е	E	М	Done			
		: Re	plac	e the	e set c	of Mo	obile Computer Terminals that have been in use by Law Enf	orcement			,					_							-
	Update:	: Tv	vo ne	w N	1CT's	depl	oyed in the field for testing and configuration. Procuremen	t of remair	ning MCTs	plann	ed within the	e next r	month a	suming	field tri	als are s	uccessf	ul.					
3	1440-21C						Vehicles - Replace 7 Sheriff's Utility Vehicles		2021	\$	245,000	С	С	E	E	E	Done	E	E	Done			
			ırcha	se 7	repla	cem	ent Utility Vehicles for Sheriff's Patrol			1 7	_ :0,000												
	Update:	: Pr	oject	con	nplete	:d - v	vehicles delivered.																
4	1124-21					т	Roof Replacement at Courthouse - Section 1		2021	\$	240,000	D	D	С	С	C	F	E	E	E	E	E	Done
$\vdash$		: Re	plac	e ro	ofing ı		erials on Section 1 (west wing) of the County Courthouse.		2021	۱ ۲	240,000						_	_		<u> -</u>		_	Done
		_					oofing material manufacturer is unable to provide material	s until this	fall. Proje	ct still	expected to	be cor	npleted	this year	•.								
5	11095-20						Mobile Medical Unit Vehicle			\$	225,000		E	Done		T			T				
3		_	id-ve	ar c	anital	nroi	ect approved to purchase a vehicle customized to serve as a	a Mohila M							lako Tr	ihe							
$\vdash$	Update:	_					ect approved to parchase a venicle customized to serve as	a iviobile iv	ieuicai oili	IL WILII	i grant runun	ig pi ov	ided by	the Gun	Lake II	ibe.							
			ojec.		piece					4		<b>T</b> DD	700	TDD	<b>TDD</b>	TDD	<b>TDD</b>	TDD					_
6	<u>11204-18</u>	_	اند جاند:				Gun Lake Park Boat Launch Replacement		2018	\$	180,925	IRD	TBD	TBD	TBD	TBD	TBD	TBD					
$\vdash$		_					lacement completed, the focus of this project is the replace, working to finalize an agreement with DNR in Q3 for fall co			inch ra	amp.												
	·		JLE P	em	ııgıaı	iteu,		JIISTI UCTION	l.														
7	14004-17A						ACSO Parking Lot Improvements		2016	\$	167,000	E	E	Done									
$\square$	Scope:	_					ion to add parking spaces, improve ADA parking, pedestriar	safety and	d signage.														
		Pr	ojeci	con	nplete	d.									-								
8	11025-20A	<u> </u>					Body Scanner Replacement		2020	\$	160,000	E	E	Done									
	•	_					nner to replace the one acquired through federal surplus.																
	Update:	: Pr	oject	con	nplete	d.																	
9	16013-20	Т				П	Dispatch CAD Upgrade		2020	\$	160,000	E	E	E	E	Cutove	E	E	E	Done			
	Scope:	: Ur	ograc	le N	ew W	orld	Computer Aided Dispatch System hardware and software.		•				·										
	Update:	: Ur	ograc	le w	as cor	nple	ted in May. Contractor is continuing to work on resolving a	few non-c	ritical issu	es to e	enable full fu	nction	ality of u	pgraded	system	١.							
10	1400-21					Т	CH Heat Pump Replacements - 2021		2021	Ś	157.000			D	С	С	Е	E	E	E	М	Done	
		: Re	plac	e ne	arly h	alf o	f the remaining 32 heat pumps in an ongoing effort to grad	ually replac		neat p	- ,	courth	ouse.									1= ====	-
	Update:	: Cc	ntra	ct av	varde	d to	replace 22 heat pumps.																
11	1002-21					7	Law Enforcement Body Cameras		2021	\$	140,000	c	D	D	D	D	D	С	С	С	E	E	E
11		· Pu	ırcha	se a	nd de	nlov	body cameras to Law Enforcement Deputies.		2021	۲ ا	140,000	J	U										
							development and getting ready to focus on procurement in	n Q3.															
12									2012	ć	120 574	г		_	_			Dag -	T				_
12	15013-17C		nlac	0.20	d onh	anco	YH Surveillance and Intercom System Replacement aging video surveillance and room intercom systems.		2013	\$	138,571	E	E	E	E	<u> </u> E	E	Done					
$\vdash$		_					s schedule installation and integration of two remaining can	norac															
15			aitiii	5 011	venu	J1 10		ici as.															_
13		_				<u> </u>	911 Radio System - Barry County Back-up			\$	120,230		E	E	E	E	E	Done	<u> </u>				
$\vdash$							System Replacement Project, this remaining item involves of														C · · ·		
	Update:	: Al	ıegar	n's d	spatc	n co	nsole hardware and software has been upgraded by Motor	oia but is s	till being c	ontigu	ired to addre	ess min	or issues	. Once i	resolve	a, back-ı	ıp cons	ole will b	oe deplo	yed Barı	ry Count	.y. 	
14		_					911 Radio System - Enable GPS on CAD		2016		120,230						TBD	TBD					
							System Replacement Project, this remaining item involves																
	Update:	: Or	n hol	d un	til Dis	patc	h CAD Upgrade project is completed. It may be possible to	enable GP	S on the u	pgrad	ed CAD versi	on but	won't kı	now unti	l CAD u	pgrade i	s comp	lete and	integrat	ion can	be teste	d.	

Capital Project Report - 2nd Quarter 2021 Page 2 of 7

## Status of Projects with Budgets over 100K - 6/30/2021

#### **Projects Sorted by Total Approved Funding**

#	Project Site ID	s	О	E	М	F	Project Name		Funding Year	1	pproved nding	Jan 2021	Feb 2021	Mar 2021	Apr 2021	May 2021	Jun 2021	Jul 2021	Aug 2021	Sep 2021	Oct 2021	Nov 2021	Dec 2021
													_										
15	<u>1004-21</u>				Ш		Dispatch Tower HVAC System Replacement		2021	\$	120,000	D	С	С	С	C	С	E	E	E	E	М	Done
	Scope:	Repl	ace a	ging	HVA	C sy	stems at each dispatch tower site at a rate of at least one	per year.															
	Update:	RFP	elea:	sed t	o se	cure	contractor to replace HVAC system at Lee Tower. Replac	ement was	planned e	earlier th	is year but	t had to	be push	ned back	to acco	ommoda	ted unp	lanned	projects				
16	<u>1374-21</u>						Dispatch Console Six Technology Deployment		2021	\$	120,000			D	С	C	С	E	E	E	E	М	Done
	Scope:	Equi	o con	sole	six v	vhic	h was added in 2020 with the necessary technology to sup	port dispa	tch operat	ions.													
	Update:	Radi	o equ	ipme	ent f	rom	Motorola has been ordered and should be arriving soon.	Phone equ	uipment or	rder fron	n Intrado i	s being	finalized	d.									
17	<u>16021-20</u>						Jail Security System Upgrade		2020	\$	115,000	E	E	E	E	Done							
	Scope:	Repl	ace ja	il se	curit	y sy	stem servers, other critical equipment and upgrade softw	are to ensu	ire continu	ied relial	oility of the	e systen	٦.										
	Update:	Proje	ect co	mple	eted																		
																		1					
18	<u>1175-20</u>					_	<del>-</del> :		2020	\$	,		D	D	D	С	С	C	C	E	E	E	Done
	Scope:	Rese	arch	and	mpl	eme	ent an alternate method to for siren activation that does n	ot rely on i	maintainin	g any VH	IF infrastru	ucture.											_
	Update:	Ther	e is n	o ne	ar-te	erm	threat to the current system which remains completely fu	nctional. E	ngagemer	nt of this	project ha	as been	pushed	back to	accomr	nodate ι	unplann	ed proje	ects.				
17	Update:  16021-20 Scope: Update: 1175-20 Scope:	Repl Proje	ace jacect co	iipme ail se imple and	ent f curit eted impl	y sy	Motorola has been ordered and should be arriving soon.  Jail Security System Upgrade  stem servers, other critical equipment and upgrade softw  Emergency Siren Activation Solution  ent an alternate method to for siren activation that does n	Phone equation are to ensu	2020 2020 2020 2020 maintainin	rder fron   \$  ed reliab   \$  g any VH	115,000 bility of the 100,000 IF infrastru	E e system  D ucture.	<b>E</b> 1. <b>D</b>	E D	D	С	C	<b>C</b> ed proje	C ects.	E	E	E	

Capital Project Report - 2nd Quarter 2021 Page 3 of 7

#### Project Budget Status as of 6/30/2021

# ID  #2118  1	Project Paris at Nov.	Project	Ar	propriation:						Т						Project
1       1206-21         2       16013-20         3       1004-21         4       13074-20         5       13074-21         7       1175-20         8       1105-21         9       1404-21         **2450         10       12033-20         11       1440-21C         12       1124-21         13       14004-17A         14       11025-20A         15       1002-21         16       1400-21         17       16021-20         18       1440-21E         19       1440-21G         20       1107-20         21       1107-21         22       11026-20A         23       1396-21B         24       1170-21         25       1396-21B         26       1396-21B         26       1396-21B         26       1396-21A         30       1126-21A         31       14040-20E         32       1440-21B         33       1440-21B         34       1404-21A         35       1119-21 </th <th>Project Nam</th> <th>ne Year</th> <th>  '</th> <th>Initial</th> <th>Ad</th> <th>lditional</th> <th></th> <th>Approved</th> <th>Expenditures</th> <th>.  </th> <th>Committed</th> <th>  1</th> <th>Remaining</th> <th></th> <th>Unused</th> <th>Completed?</th>	Project Nam	ne Year	'	Initial	Ad	lditional		Approved	Expenditures	.	Committed	1	Remaining		Unused	Completed?
1       1206-21         2       16013-20         3       1004-21         4       13074-20         5       13074-21         7       1175-20         8       1105-21         9       1404-21         **2450         10       12033-20         11       1440-21C         12       1124-21         13       14004-17A         14       11025-20A         15       1002-21         16       1400-21         17       16021-20         18       1440-21E         19       1440-21G         20       1107-20         21       1107-21         22       11026-20A         23       1396-21B         24       1170-21         25       1396-21B         26       1396-21B         26       1396-21B         26       1396-21A         30       1126-21A         31       14040-20E         32       1440-21B         33       1440-21B         34       1404-21A         35       1119-21 </th <th>#2118 CENRTAL DISPATCH CIP</th> <th></th> <th></th> <th></th> <th></th> <th></th> <th></th> <th>''</th> <th></th> <th></th> <th>_</th> <th></th> <th>Ü</th> <th></th> <th></th> <th></th>	#2118 CENRTAL DISPATCH CIP							''			_		Ü			
2         16013-20           3         1004-21           4         13074-20           5         13074-21           7         1175-20           8         1105-21           9         1404-21           9         1404-21           10         12033-20           11         1440-21C           12         1124-21           13         14004-17A           14         11025-20A           15         1002-21           16         1400-21           17         16021-20           18         1440-21E           19         1440-21G           20         1107-20           21         1107-21           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21B           26         1396-21B           27         1001-21           28         1509-21           29         11025-21A           30         1126-21A           31         1404-21B           33         1440-		2021	\$	865,000	Ś	_	\$	865,000	Ċ _	\$		\$	865,000	ć	_	No
3   1004-21 4   13074-20 5   13074-20 6   1374-21 7   1175-20 8   1105-21 9   1404-21 		2021	\$	160,000		-	\$	160,000		_	86,155	\$	13,466	_		No
4         13074-20           5         13074-20           6         1374-21           7         1175-20           8         1105-21           9         1404-21           **2450           10         12033-20           11         1440-21C           12         1124-21           13         14004-17A           14         11025-20A           15         1002-21           16         1400-21           17         16021-20           18         1440-21E           19         1440-21G           20         1107-2-2           21         1107-2-1           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21B           26         1396-21B           26         1396-21A           30         1126-21A           31         14040-20E           32         1440-21B           33         1440-21H           34         1404-21A           37         1018-21 <th></th> <td></td> <td>\$</td> <td>150,000</td> <td></td> <td>-</td> <td>\$</td> <td>150,000</td> <td></td> <td>9 3 \$</td> <td>00,133</td> <td></td> <td>150,000</td> <td>_</td> <td>-</td> <td>No</td>			\$	150,000		-	\$	150,000		9 3 \$	00,133		150,000	_	-	No
5         13074-20           6         1374-21           7         1175-20           8         1105-21           9         1404-21           *2450           10         12033-20           11         1440-21C           12         1124-21           13         14004-17A           14         11025-20A           15         1002-21           16         1400-21           17         16021-20           18         1440-21E           19         1440-21G           20         1107-20           21         1107-21           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21B           26         1396-21B           27         1001-21           28         1509-21           29         11025-21A           30         1126-21A           31         14040-20E           32         1440-21B           33         1440-21H           34         1404-21A			_	120,230		-	\$	120,230		\$ \$		\$	120,230	_	-	No
6 1374-21 7 1175-20 8 1105-21 9 1404-21      #2450 10 12033-20 11 1440-21C 12 1124-21 13 14004-17A 14 11025-20A 15 1002-21 16 1400-21 17 16021-20 18 1440-21E 19 1440-21E 19 1440-21G 20 11072-20 21 1107-21 22 11026-20A 23 1396-21B 24 1170-21 25 1396-21B 24 1170-21 25 1396-21B 26 1396-21 27 1001-21 28 1509-21 29 11025-21A 30 1126-21A 31 14040-20E 32 1440-21B 33 1440-21H 34 1404-21 35 1119-21 36 1440-21A 37 1018-21 38 1126-21A 39 11053-19 40 1317-21			\$	·		-	_			_	-			_	-	_
7         1175-20           8         1105-21           9         1404-21           w         #2450           10         12033-20           11         1440-21C           12         1124-21           13         14004-17A           14         11025-20A           15         1002-21           16         1400-21           17         16021-20           18         1440-21E           19         1440-21G           20         1107-20           21         1107-21           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21B           27         1001-21           28         1509-21           29         11025-21A           30         1126-21A           31         14040-20E           32         1440-21B           33         1440-21H           34         140-21A           37         1018-21           38         1126-21A           39         110	· · · · · · · · · · · · · · · · · · ·		\$	120,230		-	\$	120,230		\$ \$	102.742	\$	120,230		-	No
8         1105-21           9         1404-21           #2450           10         12033-20           11         1440-21C           12         1124-21           13         14004-17A           14         11025-20A           15         1002-21           16         1400-21           17         16021-20           18         1440-21E           19         1440-21G           20         1107-20           21         1107-21           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21B           27         1001-21           28         1509-21           29         11025-21A           30         1126-21A           31         14040-20E           32         1440-21B           33         1440-21H           34         1404-21A           37         1018-21           38         1126-21A           39         11053-19           40         1317-21 </th <th><u> </u></th> <td></td> <td>\$</td> <td>120,000</td> <td></td> <td>-</td> <td>\$</td> <td>120,000</td> <td></td> <td></td> <td>103,743</td> <td>\$</td> <td>16,257</td> <td></td> <td>-</td> <td>No</td>	<u> </u>		\$	120,000		-	\$	120,000			103,743	\$	16,257		-	No
9 1404-21  10 12033-20 11 1440-21C 12 1124-21 13 14004-17A 14 11025-20A 15 1002-21 16 1400-21 17 16021-20 18 1440-21E 19 1440-21G 20 11072-20 21 1107-21 22 11026-20A 23 1396-21B 24 1170-21 25 1396-21B 24 1170-21 25 1396-21B 26 1396-21 27 1001-21 28 1509-21 29 11025-21A 30 1126-21A 31 14040-20E 32 1440-21B 33 1440-21B 34 1404-21 35 1119-21 36 1440-21A 37 1018-21 38 1126-21A 39 11053-19 40 1317-21	<u> </u>		\$	100,000		-	\$	100,000		\$	- 41 700	\$	100,000	_	-	No
#2450 10 12033-20 11 1440-21C 12 1124-21 13 14004-17A 14 11025-20A 15 1002-21 16 1400-21 17 16021-20 18 1440-21E 19 1440-21G 20 11072-20 21 1107-21 22 11026-20A 23 1396-21B 24 1170-21 25 1396-21B 24 1396-21B 24 1396-21 27 1001-21 28 1509-21 29 11025-21A 30 1126-21A 31 14040-20E 32 1440-21B 33 1440-21H 34 1404-21 35 1119-21 36 1440-21A 37 1018-21 38 1126-21A 39 11053-19 40 1317-21		2021	\$	50,000		-	\$ \$	50,000		\$ \$	41,796	\$	8,204 1	_	-	No
10         12033-20           11         1440-21C           12         1124-21           13         14004-17A           14         11025-20A           15         1002-21           16         1400-21           17         16021-20           18         1440-21E           19         1440-21G           20         1107-20           21         1107-21           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21B           27         1001-21           28         1509-21           29         11025-21A           30         1126-21A           31         14040-20E           32         1440-21B           33         1440-21H           34         1404-21           35         1119-21           36         1440-21A           37         1018-21           38         1126-21A           39         11053-19           40         1317-21			<del></del>	2,000		-		2,000			1,999	_			-	No
10         12033-20           11         1440-21C           12         1124-21           13         14004-17A           14         11025-20A           15         1002-21           16         1400-21           17         16021-20           18         1440-21E           19         1440-21G           20         1107-20           21         1107-21           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21B           27         1001-21           28         1509-21           29         11025-21A           30         1126-21A           31         14040-20E           32         1440-21B           33         1440-21H           34         1404-21           35         1119-21           36         1440-21A           37         1018-21           38         1126-21A           39         11053-19           40         1317-21	TOTALS FOR #2118 - CENTRAL D	ISPATCH CIP	\$	1,687,459	Ş	-	\$	1,687,459	\$ 60,37	9   \$	233,693	\$	1,393,387	Ş	-	
11         1440-21C           12         1124-21           13         14004-17A           14         11025-20A           15         1002-21           16         1400-21           17         16021-20           18         1440-21E           19         1440-21G           20         1107-20           21         1107-21           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21           27         1001-21           28         1509-21           29         11025-21A           30         1126-21A           31         14040-20E           32         1440-21B           33         1440-21H           34         1404-21           35         1119-21           36         1440-21A           37         1018-21           38         1126-21A           39         11053-19           40         1317-21	#2450 PUBLIC IMPROVEMENT FUND															
12	2033-20 Courthouse Improvements - Cor	nstruction 2020	\$	1,000,000	\$	973,428	\$	1,973,428	\$ 430,47	0 \$	1,495,265	\$	47,693	\$		No
13         14004-17A           14         11025-20A           15         1002-21           16         1400-21           17         16021-20           18         1440-21E           19         1440-21G           20         11072-20           21         1107-21           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21           27         1001-21           28         1509-21           29         11025-21A           30         1126-21A           31         1404-20E           32         1440-21B           33         1440-21H           34         1404-21A           37         1018-21           38         1126-21A           39         11053-19           40         1317-21	440-21C Vehicles - Replace 7 Sheriff's Uti	lity Vehicles 2021	\$	245,000	\$	-	\$	245,000	\$ 230,95	8 \$	-	\$	-	\$	14,042	Yes
14         11025-20A           15         1002-21           16         1400-21           17         16021-20           18         1440-21E           19         1440-21G           20         11072-20           21         1107-21           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21           27         1001-21           28         1509-21           29         11025-21A           30         1126-21A           31         14040-20E           32         1440-21B           33         1440-21H           34         1404-21           35         1119-21           36         1440-21A           37         1018-21           38         1126-21A           39         11053-19           40         1317-21	Roof Replacement at Courthous	e - Section 1 2021	\$	240,000	\$	-	\$	240,000	\$ -	\$	73,270	\$	166,730	\$	-	No
14         11025-20A           15         1002-21           16         1400-21           17         16021-20           18         1440-21E           19         1440-21G           20         11072-20           21         1107-21           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21           27         1001-21           28         1509-21           29         11025-21A           30         1126-21A           31         14040-20E           32         1440-21B           33         1440-21H           34         1404-21           35         1119-21           36         1440-21A           37         1018-21           38         1126-21A           39         11053-19           40         1317-21			\$	198,000		(31,000)	\$	167,000		5 \$	-	\$		\$	6,825	Yes
16	1025-20A Body Scanner Replacement	2020	\$	160,000	\$	-	\$	160,000	\$ 139,00	0   \$	-	\$	-	\$	21,000	Yes
17	1002-21 Law Enforcement Body Cameras	2021	\$	140,000	\$	-	\$	140,000	\$ -	\$	-	\$	140,000	\$	-	No
18	1400-21 CH Heat Pump Replacements	2021	\$	117,000	\$	40,000	\$	157,000	\$ -	\$	156,995	\$	5	\$	-	No
19	6021-20 Jail Security System Upgrade	2020	\$	115,000	\$	-	\$	115,000	\$ 70,24	9   \$	-	\$	-	\$	44,751	Yes
20         11072-20           21         1107-21           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21           27         1001-21           28         1509-21           29         11025-21A           30         1126-21A           31         14040-20E           32         1440-21B           33         1440-21H           34         1404-21           35         1119-21           36         1440-21A           37         1018-21           38         1126-21A           39         11053-19           40         1317-21	440-21E Vehicles - Replace and Outfit Ve	hicle - Wayland 2021	\$	92,000	\$	-	\$	92,000	\$ -	\$	72,218	\$	19,782	\$	-	No
21         1107-21           22         11026-20A           23         1396-21B           24         1170-21           25         1396-21B           26         1396-21           27         1001-21           28         1509-21           29         11025-21A           30         1126-21A           31         14040-20E           32         1440-21B           33         1440-21H           34         1404-21           35         1119-21           36         1440-21A           37         1018-21           38         1126-21A           39         11053-19           40         1317-21	440-21G Vehicles - Equip Sheriff's Vehicle	es <b>2021</b> 2021	\$	77,000	\$	-	\$	77,000	\$ 27,03	4   \$	8,269	\$	41,697	\$	-	No
22 11026-20A 23 1396-21B 24 1170-21 25 1396-21B 26 1396-21 27 1001-21 28 1509-21 29 11025-21A 30 1126-21A 31 14040-20E 32 1440-21B 33 1440-21H 34 1404-21 35 1119-21 36 1440-21A 37 1018-21 38 1126-21A 39 11053-19 40 1317-21	1072-20 eTicket Solution Implementation	2020	\$	70,000	\$	-	\$	70,000	\$ 65,04	4   \$	-	\$	-	\$	4,956	Yes
23	1107-21 UPS Replacement - HSB	2021	\$	65,000	\$	-	\$	65,000	\$ -	\$	48,000	\$	17,000	\$	-	No
24 1170-21 25 1396-21B 26 1396-21 27 1001-21 28 1509-21 29 11025-21A 30 1126-21A 31 14040-20E 32 1440-21B 33 1440-21H 34 1404-21 35 1119-21 36 1440-21A 37 1018-21 38 1126-21A 39 11053-19 40 1317-21	1026-20A Probate Court Microfilm Scannin	ng 2020	\$	60,000	\$	-	\$	60,000	\$ 43,81	8 \$	13,490	\$	2,692	\$	-	No
25	396-21B Animal Shelter Cat Cages	2021	\$	-	\$	60,000	\$	60,000	\$ -	\$	13,152	\$	46,848	\$	-	No
26   1396-21 27   1001-21 28   1509-21 29   11025-21A 30   1126-21A 31   14040-20E 32   1440-21B 33   1440-21H 34   1404-21 35   1119-21 36   1440-21A 37   1018-21 38   1126-21A 39   11053-19 40   1317-21	LED Conversion for ACSO Exterio	or Lights 2021	\$	50,000	\$	-	\$	50,000	\$ -	\$	23,960	\$	26,040	\$	-	No
27	396-21B Replace Lagoon Transfer Valve	2021	\$	-	\$	45,000	\$	45,000	\$ -	\$	38,750	\$	6,250	\$	-	No
28	1396-21 Water and Sewer Asset Mgmt P	lan 2021	\$	50,000	\$	-	\$	50,000	\$ -	\$	-	\$	50,000	\$	-	No
29 11025-21A 30 1126-21A 31 14040-20E 32 1440-21B 33 1440-21H 34 1404-21 35 1119-21 36 1440-21A 37 1018-21 38 1126-21A 39 11053-19 40 1317-21	1001-21 Jury Management Solution	2021	\$	50,000	\$	-	\$	50,000	\$ -	\$	-	\$	50,000	\$	-	No
30 1126-21A 31 14040-20E 32 1440-21B 33 1440-21H 34 1404-21 35 1119-21 36 1440-21A 37 1018-21 38 1126-21A 39 11053-19 40 1317-21	1509-21 Animal Shelter Generator	2021	\$	-	\$	50,000	\$	50,000	\$ -	\$	46,658	\$	3,342	\$	-	No
31	1025-21A Courthouse X-ray Machine	2021	\$	-	\$	50,000	\$	50,000	\$ -	\$	-	\$	50,000	\$	-	No
32	126-21A Scan Civil and Criminal Court File	es 2021	\$	40,000	\$	-	\$	40,000	\$ -	\$	-	\$	40,000	\$	-	No
33	4040-20E Vehicles - Equip Sheriff's Vehicle	es 2020 2020	\$	39,000	\$	-	\$	39,000	\$ 37,99	0 \$		\$	-	\$	1,010	Yes
34		2021	\$	38,000	\$	-	\$	38,000	\$ -	\$	34,524	\$	3,476	\$	-	No
35 <u>1119-21</u> 36 <u>1440-21A</u> 37 <u>1018-21</u> 38 <u>1126-21A</u> 39 <u>11053-19</u> 40 <u>1317-21</u>	440-21H Vehicles - 1 Sheriff's Utility Vehi	cle - Insurance 2021	\$	-	\$	32,994	\$	32,994	\$ -	\$	32,994	\$	-	\$	-	No
36	Pavement Maintenance 2021 - C	<b>County</b> 2021	\$	30,000	\$	-	\$	30,000	\$ -	\$	24,479	\$	5,521	\$	-	No
37     1018-21       38     1126-21A       39     11053-19       40     1317-21	1119-21 Furniture Replacement	2021	\$	30,000		-	\$	30,000	\$ -	\$	-	\$	30,000	\$	-	No
38     1126-21A       39     11053-19       40     1317-21	440-21A Vehicles - Replace 1 Facilities Ma	ail Vehicle 2021	\$	26,000	\$	2,174	\$	28,174	\$ -	\$	28,174	\$	-	\$	-	No
39 <u>11053-19</u> 40 <u>1317-21</u>		2021	\$	25,000	\$		\$	25,000		\$	-	\$	25,000	\$	-	No
40 1317-21		2021	\$	25,000			\$	25,000		\$	-	\$	25,000		-	No
	1053-19 County Website Redesign	2019	\$	16,000			\$	16,000	\$ 6,39	6 \$	9,594	\$	10		-	No
		2021	\$	16,000		-	\$	16,000		\$	10,513	\$	5,487	\$	-	No
41   <u>1133-21C</u>	133-21C Animal Shelter Washer and Drye		\$	12,000		-	\$	12,000		\$	8,398	_	3,602		-	No
42 11059-20		2020	\$	10,000		-	\$	10,000		\$	-	\$	10,000		-	No
	·		\$	-	\$	10,000		10,000		6 \$	-	\$	-	\$	4,644	Yes
44 1003-21			\$	10,000	\$		\$	10,000		\$	-	\$	10,000	\$	-	No
	TOTALS FOR #2450 - PUBLIC IMP		\$	3,046,000		1,232,596	\$	4,278,596		0 \$	2,138,703	_	826,175		97,228	

Capital Project Report - 2nd Quarter 2021 Page 4 of 7

#### Project Budget Status as of 6/30/2021

#	Project	Project Name	Project	Ар	propriation:												Project
	ID	Project Name	Year		Initial	Α	dditional	 Approved	Ex	xpenditures	С	ommitted	F	Remaining		Unused	Completed?
	#2300	TRANSPORTATION GRANT													_		
45	1404-21	Pavement Maintenance 2020 - Transportation	2021	\$	2,000	\$	-	\$ 2,000	\$	-	\$	1,998	\$	2	\$	-	No
		TOTALS FOR #2300 - TRANSPORTATION GRANT		\$	2,000	\$	-	\$ 2,000	\$	-	\$	1,998	\$	2	\$	-	
	#2465	CHILD CARE CAPITAL										_			-		
46	15013-17C	YH Surveillance and Intercom System Replacement	2013	\$	70,000	\$	68,571	\$ 138,571	\$	118,379	\$	8,158	\$	12,034	\$	-	No
47	1130-21	YH HVAC System Replacement	2021	\$	60,000	\$	-	\$ 60,000	\$	-	\$	-	\$	60,000	\$	-	No
48	<u>1404-21</u>	Pavement Maintenance 2020 - Youth Home	2021	\$	5,000	\$	-	\$ 5,000	\$	-	\$	4,994	\$	6	\$	-	No
		TOTALS FOR #2465 - CHILD CARE CAPITAL		\$	135,000	\$	68,571	\$ 203,571	\$	118,379	\$	13,152	\$	72,040	\$	-	
	#2470	LOCAL GOVERNMENT REVENUE SHARING															
49	1012-18	Gun Lake Watercraft Launch - Construction	2018	\$	180,925	\$	-	\$ 180,925	\$	-	\$	-	\$	180,925	\$	-	No
50	1543-21	RockTenn - Demolition Consultant	2021	\$	-	\$	50,000	\$ 50,000		-	\$	22,850	\$	27,150	\$	-	No
51	1440-21E	Vehicles - Replace 1 Parks Vehicle	2021	\$	32,000	\$	-	\$ 32,000	\$	-	\$	29,707	\$	2,293	\$	-	No
52	<u>1404-21</u>	Pavement Maintenance 2020 - Parks	2021	\$	25,000	\$	-	\$ 25,000	\$	-	\$	13,375	\$	11,625	\$	-	No
53	<u>1010-21</u>	Parks - Restroom Floor Refinishing	2021	\$	20,000	\$	-	\$ 20,000	\$	-	\$	6,980	\$	13,020	\$	-	No
54	<u>1016-21</u>	Parks - Playground Equipment Replacement	2021	\$	20,000	\$	-	\$ 20,000	\$	-	\$	-	\$	20,000	\$	-	No
55	<u>15043-20</u>	RockTenn - Brownfield Plan	2020	\$	-	\$	10,000	\$ 10,000	\$	10,000	\$	-	\$	-	\$	-	Yes
56	<u>1125-21</u>	Parks - Vehicle Utility Box	2021	\$	10,000	\$	-	\$ 10,000	\$	-	\$	9,257	\$	744	\$	-	No
		TOTALS FOR #2470 - LOCAL GOV. REV. SHARING		\$	287,925	\$	60,000	\$ 347,925	\$	10,000	\$	82,168	\$	255,756	\$	-	
	#VARIOUS	OTHER CAPITAL PROJECTS													_		
57	11095-20	Mobile Medical Unit Vehicle	2020	\$	-	\$	225,000	\$ 225,000	\$	183,935	\$	-	\$	-	\$	41,065	Yes
58	1133-21B	Animal Shelter Cat Cages	2021	\$	-	\$	60,000	\$ 60,000	\$	-	\$	13,152	\$	46,848	\$	-	No
59	1004-21A	Medical Care Air Handler Replacement	2021		TBD		TBD	TBD		TBD		TBD		TBD		TBD	No
60	<u>1317-21</u>	Copier Replacements - ROD	2021	\$	8,000	\$	-	\$ 8,000	\$	6,700	\$	-	\$	-	\$	1,300	Yes
61	1543-21A	RockTenn - Site Demolition	2021		TBD		TBD	TBD		TBD		TBD		TBD		TBD	No

Notes: Total number of projects may not match the summary as some projects are counted once in the summary but may be represented here by several rows to account for multiple funding sources.

Project #11 Courthouse Improvements - Construction: Budget amount includes \$500,000 transfer in from Self-Insurance Fund #6770.

Capital Project Report - 2nd Quarter 2021 Page 5 of 7

#### Project Schedule and Status as of 6/30/2021

	Droiget					_			lan	Eob	Mar	Anr	May	lun	lul	Λιισ	Con	Oct	Nov	Dec	On	In	In
#	Project	S	D	<b>c</b>	E	И	F	Project Name	Jan 2021	Feb 2021	Mar 2021	Apr 2021	May 2021	Jun 2021	Jul 2021	Aug 2021	Sep 2021	2021	2021	2021	Time	Budget	
PRO	Site JECTS COMPI	FTFI	D						2021	2021	2021	2021	2021	2021	2021	2021	2021	2021	2021	2021	Tille	buuget	Scope
1	<u>15043-20</u>							RockTenn - Brownfield Plan	E	Done											Yes	Yes	Yes
2	11072-20						$\rightarrow$		E	Done											No	Yes	Yes
3	11095-20						_	Mobile Medical Unit Vehicle	F	E	Done										Yes	Yes	Yes
4	14040-20E			_		-	$\overline{}$	Vehicles - Equip Sheriff's Vehicles 2020	F	E	Done										No	Yes	Yes
5	14004-17A		$\vdash$	_		-	-	ACSO Parking Lot Improvements	E	E	Done										No	Yes	Yes
6	11025-20A						$\rightarrow$	Body Scanner Replacement	<u></u>	E	Done										No		
7	16021-20A						-	Jail Security System Upgrade	<u> </u>	E	E	Е	Done								No	Yes Yes	Yes Yes
8	1317-21			$\rightarrow$		-	_	Copier Replacements - ROD	_	E		Done	Done		D		Е	E	M	Dono			
9	1113-21A	Х	$\vdash$	$\rightarrow$		-	_	Animal Shelter - Entrance Improvements	Е	E	E	M	Done		D	C	E	E	IVI	Done	Yes Yes	Yes Yes	Yes Yes
10	1440-21C	^					-	Vehicles - Replace 7 Sheriff's Utility Vehicles	C	C	E	F	F	Done	F	E	Done				Yes		Yes
	JECTS IN MO	NUTO	DING	: / CI	OSLII	) E		venicles - Replace 7 Sherin's Othicy Venicles	L	_	_	_	_	Done	-	E	Done				res	Yes	165
		INITO	KINC	I / CL	USUI	\E		Deulie Vehiala Hillian Ban	r	С	E	-	-	D.A.	Dana								
11	1125-21 1509-21	V		-			$\rightarrow$	Parks - Venicle Othity box	C	С			E E	M M	Done Done								<u> </u>
12		Х	$\vdash$	-	-	-		Animal Shelter - Generator	<u>C</u>	С	_		_	E		Done							
13 14	1170-21			_			_	LED Conversion for ACSO Exterior Lights	-	-		E					D = 11 =						
$\vdash$	16013-20			$\rightarrow$		-	_	Dispatch CAD Upgrade	L	E		E	Cutovr		E	E	Done		_				
15	1107-21	01.171	011	-				UPS Replacement - HSB			D	С	С	E	E	E	E	М	Done				
	JECTS IN EXE	CUTI	ON	-	-	-			_	_	_			_	_								
16	11059-20			_		4		Inmate Lookup Tool	<b>C</b>	E		E			Done								
17	11026-20A			_		4	_	Probate Court Microfilm Scanning	E	E	E	E			Done								
18	<u>15013-17C</u>			_	_	4	$\rightarrow$	YH Surveillance and Intercom System Replacement	E	E	E	E			Done								
19	<u>13074-20</u>			_		4	$\overline{}$	911 Radio System - Barry County Back-up	E	E	E	E			Done								
20	<u>1133-21C</u>	Х		_		_	$\overline{}$	Animal Shelter Washer and Dryer			D	С		E	Done								
21	<u>1440-21H</u>	Х				4	$\overline{}$	Vehicles - Replace 1 Sheriffs Utility Vehicle - Insurance		С	E	E	E	E	E	E	Done						
22	<u>1440-21B</u>						_	Vehicles - Replace 1 EOC Truck	С	С	E	E	E	E	E	E	Done						
23	<u>1440-21E</u>							Vehicles - Replace 1 Parks Vehicle	С	С	E	E	E	E	E	E	Done						
24	<u>1440-21A</u>							Vehicles - Replace 1 Facilities Mail Vehicle	С	С	E	E	E	E	E	E	Done						
25	1440-21E							Vehicles - Replace and Outfit Vehicle - Wayland	С	С	С	E	E	E	E	E	Done						
26	1396-21B	Х						Replace Lagoon Transfer Valve					S	С	E	E	Done						
27	<u>1133-21B</u>	Х						Animal Shelter - Cat Cages			D	С	С	E	E	E	М	Done					
28	1105-21							911 Phone Server Replacement	D	С	С	С	С	E	E	E	М	Done					
29	1400-21							CH Heat Pump Replacements			D	С	С	E	E	E	E	М	Done				
30	1010-21							Parks - Restroom Floor Refinishing	С	С	E	E	E	E	E	E	E	М	Done				
31	1317-21							Copier Replacements							D	С	E	E	М	Done			
32	12033-20							Courthouse Improvements - Design	E	E	E	E	E	E	E	E	E	E	М	Done			
33	12033-20					T	T	Courthouse Improvements - Construction	E	E	E	E	E	E	E	E	E	E	М	Done			
34	1404-21							Pavement Maintenance 2021 - County		D	С	С	С	E	E	E	E	E	М	Done			
35	1404-21					$\exists$		Pavement Maintenance 2020 - Youth Home		D	С	С	С	E	E	E				Done			
36	1404-21					$\exists$	$\rightarrow$	Pavement Maintenance 2020 - Dispatch		D		С	С	E	E	E		E		Done			
37	1404-21					$\exists$	_	Pavement Maintenance 2020 - Transportation		D	C	С	С	E	E	E				Done			
38	1374-21					$\dashv$		Console Six Technology Deployment		_	D	С	С	С	E	F				Done			
39	11053-19			_		$\dashv$		County Website Redesign	E	E	E	E	E	E	Ē					Done			
40	1543-21					$\dashv$		RockTenn - Demolition Consultant	c	С	E	E	E	E	E	E				Done			
41	<u>1124-21</u>					$\dashv$	_	Roof Replacement at Courthouse - Section 1	D	D		C	C	E	E	F				Done			
42	1440-21G					$\dashv$		Vehicles - Equip Sheriff's Vehicles 2021		E	E	E	E	E	E	F	E			E			
	JECTS IN CON	JTRΔ	CTIN	G				Tomoro Equiponomia Venicio EDET					_		_	_	_	_	_	_			
43	1396-21	A		_				Water and Sewer Asset Mgmt Plan	D	С	С	C	C	С	E	F	F	E	M	Done			
44	1004-21				+	$\dashv$	$\rightarrow$	Tower HVAC System Replacement - 2021	D	С	C	C			E	F	F			Done			
45	1206-21				+	+	_	MCT Replacement	D	С	C	C	E	E		M	Done	_	141	Polic			
46					+	+		Network Switch Replacement	U	D	C	C											
$\vdash$	1018-21	V			+	+	_	·		U	<u></u>	_				M	Done	N/I	Den -				<del></del>
47	<u>1004-21A</u>	Х						Medical Care Air Handler Replacement						D	C	E	E	M	Done				

#### Project Schedule and Status as of 6/30/2021

<u>"</u>	Project	s	D	С	T	<b>\</b>	Τ	During Name	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	On	In	In
#	Site	3	ט	١,	E	M		Project Name	2021	2021	2021	2021	2021	2021	2021	2021	2021	2021	2021	2021	Time	Budget	Scope
48	<u>1001-21</u>							Jury Management Solution				D	С	С	E	E	E	E	E	E			
49	<u>1404-21</u>							Pavement Maintenance 2020 - Parks		D	С	С	С	С	E	E	E	E	М	Done			
50	<u>1543-21A</u>							RockTenn - Site Demolition				D	D	D	С	C	C	E	E	E			
51	<u>1217-21</u>	X						Gun Lake MNRTF Grant - Consultant				S	D	С	С	E	E	E	E	E			
52	<u>1012-18</u>							Gun Lake Watercraft Launch - Construction	TBD														
PRO.	ECTS IN DE	VELC	PM	ENT																			
53	<u>1170-21B</u>							CH Square Signage	D	D	С	С	С	С	E	E	E	М	Done				
54	11025-21A	X						X-Ray Machine						D	С	С	E	E	E	Done			
55	<u>1175-20</u>							Emergency Siren Activation Solution	D	D	D	D	С	С	С	С	E	E	E	Done			
56	1003-21							Wireless Monitor Solution for Courts				D	С	С	E	E	E	E	M	Done			
57	1126-21A							Scan Civil and Criminal Court Files				D	D	С	С	E	E	E	М	Done			
58	13074-20							911 Radio System - Enable CAD GPS						TBD	TBD								
59	<u>1002-21</u>							Law Enforcement Body Cameras	S	D	D	D	D	D	С	С	С	E	E	E			
PRO.	ECTS SCOP	ED A	ND (	QUEL	JED																		
60	1016-21							Parks - Playground Equipment Replacement						D	С	С	E	E	М	Done			
61	1126-21A						Т	District Court Microfilm					D	D	С	С	E	E	E	Done			
62	<u>1119-21</u>							Furniture Replacement					D	D	С	С	E	E	E	Done			
63	<u>1130-21</u>							YH HVAC System Replacement						D	С	С	E	E	E	Done			

Capital Project Repaired Poister 2021