

2020 Capital Project Report - 2nd Quarter

Status of Approved 2020 Capital P	Status of Approved 2020 Capital Projects and Projects Remaining to be Completed from Previous Years														
	Projects	Unscheduled	Queued	Development	Contracting	Execution	Closure	Completed							
Status at end of 4th Quarter															
Status at end of 3rd Quarter															
Status at end of 2nd Quarter	63	0	0	5	10	18	10	20							
Status at end of 1st Quarter	62	0	0	15	9	20	10	8							
Status at start of 2020	62	0	2	36	8	12	3	1							
Status at end of 2019	59	0	0	1	6	10	3	39							
Status at end of 2018	79	3	5	13	9	10	4	35							
Status at end of 2017	65	8	2	6	5	9	0	35							
Status at end of 2016	81	11	6	13	9	5	5	32							
Status at end of 2015	62	12	0	5	4	16	4	24							

Multi-Year CIP Project Data	Capital Project Funding Approved In:													
•	2013	2014	2015	2016	2017	2018	2019	2020	TOTAL					
Capital Projects:	30	37	25	29	27	38	32	43	261					
Completed in 2013	10								10					
Completed in 2014	11	12							23					
Completed in 2015	3	11	10						24					
Completed in 2016	3	9	8	12					32					
Completed in 2017	0	2	5	10	18				35					
Completed in 2018	2	1	1	4	6	21			35					
Completed in 2019	0	2	0	0	2	12	23		39					
Completed in 2020	0	0	1	1	1	2	5	10	20					
Total Completed	29	37	25	27	27	35	28	10	218					
Remaining to be Completed	1	0	0	2	0	3	4	33	43					

Cumulative Project Metrics for 2020	Actual	# On Schedule	# On Budget	# In Scope	% On Schedule	% On Budget	% In Scope
1st Quarter Completed	8	7	8	7	88%	100%	88%
2nd Quarter Completed	20	17	20	18	85%	100%	90%
3rd Quarter Completed							
4th Quarter Completed							
Carryover Projects							

On Schedule - Project execution was completed in the month that was projected when the project schedule was established.

On Budget - Project was completed within the approved project budget appropriations.

In Scope - Major project outcomes were clearly defined and met upon project completion.

7

Status of Projects with Budgets over 100K - 06/30/2020

Projects Sorted by Total Approved Funding

# Prj ID S D C E M F Project Name		Funding Year		Approved unding	Jan20	Feb20	Mar20	Apr20	May20	Jun20	Jul20	Aug20	Sep20	Oct20	Nov20	Dec20
1 13074 911 Radio System Replacement - Procure New Sys	tem	2016	\$	2,415,000	М	М	M	М	M	М	Done	Т				
Scope: Replace central dispatch radio system with 800MHz equipment, replace n	nobile and portab	le radios u	sed by	oublic safet	y, integ	grate nev	w radio s	ystem w	ith MPS	CS and	decomr	nission o	ld equip	ment.		•
Update: Progress has been made, but still waiting for resolution of 2 items by Mot	orola. 10% of fina	al billing re	tained _l	pending co	mpletio	n.										
2 12033-20 Courthouse Improvements - Construction		2020	Ś	935,300	ς	S	D	D	D	D	С	c	E	E	E	E
Scope: Construct a new security entrance, add a sally port and improve holding of	cells.	1 2020	1 4	333,333			_	_		_		1-				1-
Update: Project scope and overall plan has been finalized. GMB is working on det	ailed construction	n drawings	and tec	hnical spec	ificatio	ns in pre	paration	for RFP	release	in Augu	ıst.					
3 11024-20A Roof Replacement at ACSO - Section 1B		2020	\$	520,000	c	С	F	F	F	F	E	F	E	E	Done	
Scope: Replace roofing materials on remaining 1/3 of Section 1. 2/3 completed i	n 2019 project.	2020	1 7	320,000			-	_	-	_	_	ļ -	ļ -	ļ -	Done	!
Update: Execution completed. Waiting for final billing.	. , ,															
4 11018-20 Indigent Defense Offices		2020	\$	366,300	r	C	E	_	Е	М	Done	T				
Scope: Replace roofing materials on remaining 1/3 of Section 1. 2/3 completed i	n 2019 project.	2020	٦	300,300	C	C	L	L	_	IVI	Done					
Update: Public Defender has moved into the Human Services Building. Wrapping		ds for inte	grating	card access	with b	uilding o	ontrols.									
						_				-	-	I.e.	-	-	-	_
5 11204-18 GL - Pavilion Replacement Scope: This project combines the following three major projects - ramp improver	monte launch acc	2018		283,629		C	C mont alo	ng with		E	E nooring	convicos		E	E	Done
Update: Contract for pavilion replacement awarded and is scheduled for this fall.													•			
			,					Срійсс	ramp as	ing Divi	· Work c	arew.				
6 15030 ROD Public Records Management System Upgrade		2018	\$	270,000		Done	Done									
Scope: Replace current software solution used by Register of Deeds to manage p	ublic land records	s and Clerk	to man	age vital re	cords.											
Update: Project completed.																
7 14000-15 Annual Heat Pump Replacements (Phase I and II)		2015	\$	220,000		С	E	_	E	Done	Е	Done				
Scope: Replace up to 60 heat pumps in an ongoing effort to refurbish all 133 hea	t pumps at the co	urthouse.	Replace	ement proj	ects for	2015, 2	016 and	2017 ha	ve been	combin	ned into	a single	project.			
Update: Project completed with replacement of 28 heat pumps.																
8 11024-20B Roof Replacement at Courthouse - Section 2 and 4	,	2020	\$	215,000	S	D	С	С	E	E	E	E	E	E	Done	
Scope: Replace roofing materials on Section 2 and 4 of the County Courthouse.																
Update: Contractor is currently working on-site to replace roof sections and work	should be comple	eted in July.														
9 14040-20D Vehicles - Replace 6 Sheriff's Utility Vehicles		2020	\$	201,000	С	С	M	М	М	М	М	Done				
Scope: Purchase 6 replacement Utility Vehicles for Sheriff's Patrol																
Update: Vehicles have been ordered, awaiting delivery in the summer.																
10 12081-18 Court Recording Solution Upgrade (Phase III)		2018	\$	172,500	С	С	E	E	E	E	Done					
Scope: Upgrade court recording system and replace aging equipment. Carryover	funding from 20:		<u> </u>			opriated	with 202	L9 capita	al.							-
Update: Installation of new equipment in remaining three small hearing rooms to	complete the pro	ject has be	en sche	duled for A	August b	by the co	ontractor									
11 14004-17A ACSO Parking Lot - Construction		2016	\$	167,000				E	Е	Е	М	Done				
Scope: Front lot reconstruction to add parking spaces, improve ADA parking, ped	lestrian safety and		7	107,000				-	-	-	141	Done				
Update: Major construction completed. Waiting for delivery of bollards and final l																
12 16013-20 Dispatch CAD Upgrade		2020	\$	160,000	<u></u>	-			Е	С	E	E	E	E	E	E
Scope: Upgrade New World Computer Aided Dispatch System hardware and soft	ware	2020	>	100,000		C			E	L	E	E	Ľ	Ľ	Ľ	[
Update: Site and system data being gathered by IS in preparation for upgrade whi		mp up in th	ie secor	d half of th	is vear											
	2 3.0 10.10.1				, cui.						_	I.a.	_	_	_	1_
13 11025-20A Body Scanner Replacement	mlus	2020	\$	160,000					S	S	D	C	С	E	E	Done
Scope: Purchase a body scanner to replace the one acquired through federal sur Update: Preliminary discussions underway with Sheriff's Office.	pius.															
			_													
14 15013-17C YH Surveillance and Intercom System Replacemen		2013	\$	138,571	E	E	E	M	M	M	Done					
Scope: Replace and enhance aging video surveillance and room intercom system																
Update: Contractor has returned to work on-site to wrap up a few loose ends need	aed to complete p	project.														

Status of Projects with Budgets over 100K - 06/30/2020

Projects Sorted by Total Approved Funding

# Prj ID S D C E M F Project Name		Funding Year		pproved nding	Jan20	Feb20	Mar20	Apr20	May20	Jun20	Jul20	Aug20	Sep20	Oct20	Nov20	Dec20
15 11019-19A Dispatch Console Replacement		2019	\$	120,000	E	М	M	M	M	Done						
Scope: Replace aging dispatch consoles.																
Update: Project Complete.																
16 16021-20 Jail Security System Upgrade		2020		115,000		С				E	E	E	M	Done		
Scope: Replace jail security system servers, other critical equipment and upgrade software to ensure continued reliability of the system.																
Update: New servers have been delivered and configured. They are being racked and expected to come online in early July.																
17 11028-20B YH Fire Safety System Improvements		2020	\$	100,000	S	D	С	E	E	Е	E	E	E	E	Done	
Scope: Upgrade the fire suppression system in the Youth Home.	·															
Update: Work is underway by Contractor.																
18 11075-20 Emergency Siren Activation Solution		2020		100,000					D	D	D	С	С	С	E	E
Scope: Research and implement an alternate method to for siren activation that does not rely on maintaining any VHF infrastructure.																
Update: Dispatch is researching and discussing options with vendors to find a potential so	olution.															

Project Budget Status as of 06/30/2020

	D. LID	Part of Name	Ini	itial Funding		Additional	Tot	al Approved	E	xpenditures	С	ommitted		Available	Tur	nback to	Project
#	Prj ID	Project Name	l	Requested	Fι	unds Needed		Funding		To Date		Funds		Funds	Fun	d Balance	Completed?
	#2118	CENRTAL DISPATCH CIP									_		_		_		
1	13074	911 Radio System Replacement - Procure New System	\$	2,415,000	\$	-	\$	2,415,000	\$	2,164,134	\$	240,459	\$	10,407	\$	-	No
2	16013-20	Dispatch CAD Upgrade	\$	160,000	\$	-	\$	160,000	\$	33,341	\$	113,192	\$	13,466	\$	-	No
3	11019-19A	Dispatch Console Replacement	\$	120,000	\$	(3,833)	\$	116,168	\$	110,069	\$	-	\$	-	\$	6,099	Yes
4	11075-20	Emergency Siren Activation Solution	\$	100,000	\$	-	\$	100,000	\$	-	\$	-	\$	100,000	\$	-	No
5	11006-20	911 Audio Call Recorder Upgrade	\$	15,000	\$	-	\$	15,000	\$	-	\$	14,678	\$	322	\$	-	No
6	15013-20A	Dispatch Surveillance Camera Replacement	\$	15,000	\$	-	\$	15,000	\$	-	\$	-	\$	15,000	\$	-	No
7	11005-18	Dispatch PFN SIP Card Purchase	\$	12,000	\$	-	\$	12,000	\$	-	\$	12,000	\$	-	\$	-	No
8	14004-20	Pavement Maintenance 2020 - Dispatch	\$	2,000	\$	-	\$	2,000	\$	-	\$	-	\$	2,000	\$	-	No
		TOTALS FOR #2118 - CENTRAL DISPATCH CIP	\$	2,839,000	\$	(3,833)	\$	2,835,168	\$	2,307,544	\$	380,330	\$	141,196	\$	6,099	
	#2300	TRANSPORTATION GRANT															
9		ACT Tire Changer and Wheel Balancer Replacement	\$	16,000	\$	-	\$	16,000	ć	-	Ś	_	\$	16,000	\$	-	No
10	15013-20B	ACT Surveillance Camera Replacement	\$	6,000	\$ \$	489	-	6,489	_	-	<u> </u>	6,489	\$ \$	10,000	\$ \$	-	No
11	11025-20C	Vehicle Diagnostic Scanner Replacement	\$	5,500		469	\$	5,500	_	-	<u>\$</u> \$	0,489	\$	5,500		-	No
12	14004-20	Pavement Maintenance 2020 - Transportation	\$	2,000		-	\$	2,000	_	-	\$	-	\$	2,000		-	No
12	14004-20	TOTALS FOR #2300 - TRANSPORTATION GRANT	\$	2,000 29,500		489	_	29,989		-	\$ \$	6,489		23,500		-	INU
		TOTALS FOR #2500 - TRANSFORTATION GRANT	Ş	29,300	Ą	403	Ţ	23,363	Ţ	-	ų.	0,465	٠	23,300	٠	-	
	#2450	PUBLIC IMPROVEMENT FUND															
13	<u>12033-20</u>	Courthouse Improvements - Construction (see note at bottom)	\$	935,300	_	-	\$	935,300	_	-	\$	9,817		925,484		-	No
14	11024-20A	Roof Replacement at ACSO - Section 1B	\$	520,000	_	-	\$	520,000	_	-	\$	499,872		20,128		-	No
15	11024-20B	Roof Replacement at Courthouse - Section 2 and 4	\$	215,000	\$	-	\$	215,000	\$	-	\$	186,941	\$	28,059	\$	-	No
16	14040-20D	Vehicles - Replace 6 Sheriff's Utility Vehicles	\$	201,000	\$	-	\$	201,000	\$	-	\$	197,964	\$	3,036	\$	-	No
17	<u>12081-18</u>	Court Recording Solution Upgrade (Part III - 2020)	\$	172,500	\$	21,673	\$	194,173	_	173,607	\$	14,891	\$	5,675	\$	-	No
18	14004-17A		\$	198,000	<u> </u>	(31,000)	\$	167,000		157,585	\$	-	\$	9,415	•	-	No
19	11025-20A	Body Scanner Replacement	\$	160,000	\$	-	\$	160,000	\$	-	\$	-	\$	160,000	\$	-	No
20	<u>14000-15</u>	Annual Heat Pump Replacements - Phase I (2015)	\$	118,694	_	-	\$	118,694		118,694		-	\$	-	\$	0	Yes
21	<u>16021-20</u>	Jail Security System Upgrade	\$	115,000	\$	-	\$	115,000	\$	31,631	\$	36,219	\$	47,150	\$	-	No
22	<u>14000-17</u>	Annual Heat Pump Replacements - 2016, 17 -Phase II	\$	101,306	\$	-	\$	101,306	\$	89,211		-	\$	-	\$	12,095	Yes
23		Resurface Front Lot at County Services Building	\$	65,000		31,000	\$	96,000	_	95,228		-	\$	-	\$	772	Yes
24	14040-20A	Vehicles - Replace 3 Facilities Pick-ups	\$	90,000	\$	-	\$	90,000	_	29,629	\$	57,344		3,027	\$	-	No
25	<u>11072-20</u>	eTicket Solution Implementation	\$	70,000	_	-	\$	70,000	_	-	\$	7,283	_	62,717	\$	-	No
26	<u>12033-20</u>	Courthouse Improvements - Design	\$	64,700	_	-	\$	64,700	_	27,741	\$	36,959	\$	-	\$	-	No
27		Probate Court Microfilm Scanning	\$	60,000		-	\$	60,000	_	-	\$	-	\$	60,000		-	No
28	<u>13004-18</u>	Pictometry Imagery (2020)	\$	56,000	_	-	\$	56,000	_	-	\$	55,560		440	\$	-	No
29	11030-20B	CSB HVAC Unit Replacement - 2020	\$	50,000	_	-	\$	50,000	_	-	\$	37,667		12,333		-	No
30		Pump House 1 Reconstruction	\$	50,000	_	25,000	_	75,000		-	\$	68,691	_	6,309		-	No
31	11033-19A	Animal Shelter - Floor Refinishing	\$	-	\$	40,000	-	40,000	_	39,054	\$	-	\$	-	\$	946	Yes
32		Vehicles - Equip Sheriff's Vehicles	\$	39,000	\$	-	\$	39,000		-	\$	-	\$	39,000	_	-	No
33	14040-20B	Vehicles - Replace 2 Court Vehicles	\$	38,500	-	-	\$	38,500		-	\$	37,512	\$	988		-	No
34		Animal Shelter - HVAC Improvements	\$	-	\$	35,000		35,000		30,952		-	\$	-	\$	4,048	Yes
35		Vehicles -Marine Shallow Water Boat and Trailer	\$	30,000	\$	-	\$	30,000		28,630		-	\$	-	\$	1,371	Yes
36	<u>14004-20</u>	Pavement Maintenance 2020 - County	\$	30,000		-	\$	30,000		-	\$	-	\$	30,000	\$	-	No
37		CH Chair Replacement - 2020	\$	30,000		-	\$	30,000	_	-	\$	-	\$	30,000		-	No
38		Repair Pumphouse Retaining Wall	\$	20,000		-	\$	20,000		-	\$	-	\$	20,000		-	No
39		Scanner Replacements	\$	20,000		-	\$	20,000		12,800		-	\$	-	\$	7,200	Yes
40		Water Tower - Clean and Re-paint Interior	\$	20,000	-	-	\$	20,000			\$	-	\$	-	\$	20,000	Yes
41		Lagoon Structure Valve Replacement	\$	16,000	_	-	\$	16,000		14,753		-	\$	-	\$	1,247	Yes
42		County Website Redesign	\$	16,000		-	\$	16,000		-	\$	-	\$	16,000		-	No
43		Copier Replacements	\$	16,000		-	\$	16,000		9,768		-	\$	-	\$	6,232	Yes
44	11030-20A	ACSO Relocate and Repair / Replace Heat Pumps	\$	16,000	\$	-	\$	16,000	\$	-	\$	-	\$	16,000	\$	-	No

Project Budget Status as of 06/30/2020

#	Prj ID	Project Name	Ini	tial Funding	A	Additional	То	tal Approved	E	xpenditures	C	Committed		Available	Т	urnback to	Project
#	PIJIU	Project Name	F	Requested	Fui	nds Needed		Funding		To Date		Funds		Funds	Fu	ınd Balance	Completed?
45	14004-17B	HSB Parking Lot Study	\$	15,000	\$	-	\$	15,000	\$	14,500	\$	-	\$	-	\$	500	Yes
46	<u>15014-20</u>	Server Replacements	\$	15,000	\$	-	\$	15,000	\$	13,730.73	\$	-	\$	-	\$	1,269	Yes
47	<u>11002-20</u>	ACSO Repair Domestic Water Boiler	\$	13,000	\$	-	\$	13,000	\$	9,229	\$	-	\$	-	\$	3,771	Yes
48	11033-19C	Animal Shelter - Sink Replacement	\$	-	\$	10,000	\$	10,000	\$	6,562	\$	-	\$	-	\$	3,438	Yes
49	<u>11059-20</u>	Inmate Lookup Tool	\$	10,000	\$	-	\$	10,000	\$	-	\$	-	\$	10,000	\$	-	No
50	11030-20C	ACSO Dehumidification Controls for Air Handlers	\$	10,000	\$	-	\$	10,000	\$	4,248	\$	4,248	\$	1,505	\$	-	No
51	<u>11028-20</u>	Friend of the Court Vault Renovation	\$	8,000	\$	-	\$	8,000	\$	7,200	\$	800	\$	-	\$	-	No
52	<u>11007-20A</u>	UPS Battery Replacement - CH	\$	6,000	\$	-	\$	6,000	<u> </u>	-	\$	-	\$	6,000	\$	-	No
		TOTALS FOR #2450 - PUBLIC IMPROVEMENT FUND	\$	3,611,000	\$	131,673	\$	3,742,673	\$	914,753	\$	1,251,767	\$	1,513,265	\$	62,888	
	#2465	CHILD CARE CAPITAL									_		_		_		
53	15013-17C	YH Surveillance and Intercom System Replacement	\$	70,000	\$	68,571	\$	138,571	\$	92,443	\$	16,365	\$	29,763	\$	-	No
54	11028-20B	Youth Home Fire Safety System	\$	100,000	\$	-	\$	100,000	\$	-	\$	82,964	\$	17,036	\$	-	No
55	11030-20D	Youth Home AC Replacement	\$	15,000	\$	-	\$	15,000	\$	-	\$	13,850	\$	1,150	\$	-	No
56	11019-20B	Cheever Wardrobe Replacement	\$	10,000	\$	-	\$	10,000	\$	8,361	\$	-	\$	-	\$	1,640	Yes
57	14004-20	Pavement Maintenance 2020 - Youth Home	\$	5,000	\$	-	\$	5,000	\$	-	\$	-	\$	5,000	\$	-	No
58	11007-20B	UPS Battery Replacement - YH	\$	2,300	\$	-	\$	2,300	\$	-	\$	-	\$	-	\$	2,300	Yes
		TOTALS FOR #2465 - CHILD CARE CAPITAL	\$	202,300	\$	68,571	\$	270,871	\$	100,804	\$	113,179	\$	52,949	\$	3,940	
	#2470	LOCAL GOVERNMENT REVENUE SHARING (PARKS)															
59	11204-18	Gun Lake Watercraft Launch and Pavilion - Engineering	\$	27,266	\$	-	\$	27,266	\$	27,266	\$	-	\$	-	\$	-	Yes
60	11204-18	Gun Lake Watercraft Launch and Pavilion - Construction	\$	75,438	\$	-	\$	75,438	\$	-	\$	75,438	\$	-	\$	-	No
61	14040-20C	Vehicles - Replace 3 Parks Vehicles	\$	93,000	\$	-	\$	93,000	\$	-	\$	57,758	\$	35,242	\$	-	No
62	11208-20	Vault Outhouse Venting and Roof Replacement	\$	30,000	\$	-	\$	30,000	\$	11,750	\$	-	\$	-	\$	18,250	Yes
63	14004-20	Pavement Maintenance 2020 - Parks	\$	25,000	\$	-	\$	25,000	\$	-	\$	-	\$	25,000	\$	-	No
		TOTALS FOR #2470 - LOCAL GOV. REV. SHARING (PARKS)	\$	250,704	\$	-	\$	250,704	\$	39,016	\$	133,196	\$	60,242	\$	18,250	
	#VARIOUS	OTHER CAPITAL PROJECTS															
64		Animal Shelter Dog Run	\$	10.000	Ś	-	Ś	10,000	Ś	-	Ś	-	Ś	10,000	Ś	-	No
65	15030	ROD Public Records Management System Upgrade	\$	300.000	Ś	(100,000)	Ś	200,000	-	187,363	Ś	-	Ś	-	Ś	12,637	Yes
66		Indigent Defense Offices	\$	366,300	\$	-	\$	366,300	-		\$	19,805	\$	346,495		-	No

Notes: Total number of projects may not match the summary as some projects are counted once in the summary but may be represented here by several rows to account for multiple funding sources.

Project #12 Courthouse Improvements - Construction: Budget amount includes \$500,000 transfer in from Self-Insurance Fund #6770.

Project Schedule and Status as of 6/30/2020

Typ Prj ID	s	D	С	E	м	F	Project Name	Jan20	Feb20	Mar20	Apr20	May20	Jun20	Jul20	Aug20	Sep20	Oct20	Nov20	Dec20	On Time	In Budget	In Scope
PROJECTS COM	PLETE	D																		Tillie	Duuget	эсоре
1 11007-20B							UPS Battery Replacement - YH	Done												Υ	Υ	Υ
2 15030							ROD Public Records Management System Upgrade	Е	Done	Done										N	Υ	Υ
3 13018-20							Scanner Replacements	Е	Done	Е	Е	Done								Υ	Υ	Υ
4 13096-20B							Water Tower - Clean and Re-paint Interior			lled - Ins	pection	reveale	d interio	or is in g	ood con	dition				Y	Υ	Υ
5 11033-190							Animal Shelter - Sink Replacement	E	M	Done										Y	Y	Υ
6 11033-19A							Animal Shelter - Floor Refinishing	E	M	Done										Y	Y	Y
7 14000-15							Annual Heat Pump Replacements - Phase I (2015)	E	E	Done	F	E	Done							<u>.</u> У	· Y	Y
8 15014-20							Server Replacements	C	C	Done	F	F	Done							· Y	Y	· Y
9 11019-20B							Cheever Wardrobe Replacement	C	E	E	Done	M	Done							Y	Y	Y
10 11033-19B							Animal Shelter - HVAC Improvements	E	M	M	Done									Y	Y	Y
11 14004-17B	_			+			HSB Parking Lot Study	C	E	E	E	Done	M	Done						Y	Y	Y
12 11204-18				+			Gun Lake Watercraft Launch and Pavilion - Engineering	M	M	M	M	Done		Done						N	Y	N
13 11055-20							Vehicles -Marine Shallow Water Boat and Trailer	D	C	C	E	Done	IVI	Done						Y	Y	Y
14 11002-20							ACSO Repair Domestic Water Boiler	C	E	E	M	Done		Done						Y	Y	Y
15 11019-19A				+			Dispatch Console Replacement	F	M	M	M	M	Done							Y	Y	Y
16 13096-200				-			Lagoon Structure Valve Replacement	E	E	E	E	M	Done							Y	Y	Y
17 13017-20				+				C	C	E	E	M								Y	Y	Y
				+			Copier Replacements	L	L	E			Done	D./I	Done					Y	Y	Y
<u> </u>				-			Resurface Front Lot at County Services Building		_		E	E	Done	D./I	_							
19 11208-20				+			Vault Outhouse Venting and Roof Replacement	-	D	С	С	E	Done	IVI	Done					Υ	Υ	Y
20 14000-17	2011		_	-			Annual Heat Pump Replacements - 2016, 17 -Phase II	С	С	E	E	E	Done	E	Done					N	Υ	Y
PROJECTS IN M	_	KIN	G	-				_	_	_				_								4
21 <u>15013-170</u>				4			YH Surveillance and Intercom System Replacement	E	E	E	M	M	М	Done								
22 <u>11018-20</u>				4			Indigent Defense Offices	С	С	E	E	E	М	Done								
23 <u>13074</u>				4			911 Radio System Replacement - Procure New System	М	M	М	М	М	М	Done								
24 <u>11006-20</u>				4			911 Audio Call Recorder Upgrade	С	E	E	E	E	E	Done								
25 <u>11028-20</u>				4			Friend of the Court Vault Renovation		S	D	С	E	E	М	Done							
26 14040-20D				4			Vehicles - Replace 6 Sheriff's Utility Vehicles	С	С	М	М	М	М	М	Done							
27 14040-20A				4			Vehicles - Replace 3 Facilities Pick-ups	С	С	M	M	М	М	М	Done							
28 <u>14040-20B</u>				4			Vehicles - Replace 2 Court Vehicles	С	С	M	M	M	M	М	Done							
29 <u>14040-200</u>	_						Vehicles - Replace 3 Parks Vehicles	С	С	M	M	M	M	М	Done							
30 <u>11024-20A</u>							Roof Replacement at ACSO - Section 1B	С	С	E	E	E	E	E	E	E	E	Done				
PROJECTS IN EX	ECUTI	ION																				
31 <u>11030-200</u>							ACSO Dehumidification Controls for Air Handlers	D	E	С	E	E	E	Done								
32 <u>12081-18</u>							Court Recording Solution Upgrade (Part III - 2020)	С	С	E	E	E	E	Done								
33 <u>14004-17</u>							ACSO Parking Lot Improvements				E	E	E	M	Done							
34 <u>11030-200</u>							Youth Home AC Replacement	D	C	С	С	С	E	E	Done							
35 <u>11005-18</u>							Dispatch PFN SIP Card Purchase	E	E	E	E	E	E	E	Ctovr	М	Done					
36 <u>16021-20</u>							Jail Security System Upgrade	С	С				E	E	E	М	Done					
37 <u>11030-20B</u>							CSB HVAC Unit Replacement - 2020	D	С	С	С	E	E	E	E	E	Done					
38 <u>11024-20B</u>							Roof Replacement at Courthouse - Section 2 and 4	S	D	С	С	E	E	E	E	E	E	Done				
39 11028-20B							Youth Home Fire Safety System	S	D	С	E	E	E	E	E	E	E	Done				
40 15013-20B							ACT Surveillance Camera Replacement					С	E	С	С	E	E	М	Done			
41 <u>13004-18</u>							Pictometry Imagery (2020)	М						E	E	м	м	М	Done			
42 14040-20E					\neg		Vehicles - Equip Sheriff's Vehicles	E	E	E	E	E	E	E	E	E	E	E	Done			1
43 11072-20							eTicket Solution Implementation		D	С	С	E	1		С	E	E	E	Done			1
44 14004-20	_				\neg		Pavement Maintenance 2020 - County	D	D	C	С	E	E	E	E	E	E	М	Done			
45 11204-18					\neg		Gun Lake Pavilion - Construction	C	С	C		C	E	E	E	E	E	E	Done			T
46 16013-20							Dispatch CAD Upgrade	С	С			E	E	E	E	E	E	E	E			†
47 11053-19	_				\dashv		County Website Redesign	D	С	С	C		E	E	E	E	E	E	E			+
					- 1			_							ı -	1-	ı - -	1 -	1		1	1

Project Schedule and Status as of 6/30/2020

Тур	Prj ID	s	D	C E	м	F	Project Name	Jan20	Feb20	Mar20	Apr20	May20	Jun20	Jul20	Aug20	Sep20	Oct20	Nov20	Dec20	On Time	In Budget	In Scope
PROJ	ECTS IN CON	ITRA	CTING																	Time	Duuget	эсорс
49	13096-18						Repair Pumphouse Retaining Wall		С	С	С	С	С	E	E	Done						
50	11033-20B						Animal Shelter Dog Run		С	С	С	С	С	E	Done							
51	11030-20A						ACSO Relocate and Repair / Replace Heat Pumps	D	С	С	С	С	С	E	E	Done						
52	11025-20C						Vehicle Diagnostic Scanner Replacement			S	D	С	С	E	E	M	Done					
53	13096-20A						Pump House 1 Reconstruction			D	D	С	С	E	E	E	М	Done				
54	11025-20B						ACT Tire Changer and Wheel Balancer Replacement			S	D	D	С	С	E	E	M	Done				
55	11059-20						Inmate Lookup Tool	D	С	C		С	С	E	E	E	E	E	Done			
56	15013-20A						Dispatch Surveillance Camera Replacement					D		С	С	E	E	M	Done			
57	11007-20A						UPS Battery Replacement - CH					D	С	С	С	E	E	М	Done			
58	<u>11204-18</u>						Gun Lake Watercraft Launch - Construction	С	С	С	С	Postpo	ned to 2	020								
PROJ	ECTS IN DEV	ELOF	MEN	Т																		
59	11019-20						CH Chair Replacement - 2020					S		D	С	E	E	M	Done			
60	11025-20A						Body Scanner Replacement					S	S	D	С	С	E	E	Done			
61	11026-20A						Probate Court Microfilm Scanning			S		D	D	С	С	E	E	E	Done			
62	<u>11075-20</u>						Emergency Siren Activation Solution					D	D	D	С	С	С	E	E			
63	12033-20						Courthouse Improvements - Construction	S	S	D	D	D	D	С	С	E	E	E	E			
PROJ	ECTS IN SCO	PING	i																			