

# 2020 Capital Project Report - 3rd Quarter

Status of Approved 2020 Capital Projects and Projects Remaining to be Completed from Previous Years															
	Projects	Unscheduled	Queued	Development	Contracting	Execution	Closure	Completed							
Status at end of 4th Quarter															
Status at end of 3rd Quarter	64	0	0	1	6	16	7	34							
Status at end of 2nd Quarter	1														
Status at end of 1st Quarter	61	0	0	14	9	20	10	8							
Status at start of 2020	61	0	2	35	8	12	3	1							
Status at end of 2019	59	0	0	1	6	10	2	40							
Status at end of 2018	79	3	5	13	9	10	4	35							
Status at end of 2017	65	8	2	6	5	9	0	35							
Status at end of 2016	81	11	6	13	9	5	5	32							
Status at end of 2015	62	12	0	5	4	16	4	24							

Multi-Year CIP Project Data	Capital Project Funding Approved In:													
•	2013	2014	2015	2016	2017	2018	2019	2020	TOTAL					
Capital Projects:	30	37	25	29	27	38	32	45	263					
Completed in 2013	10								10					
Completed in 2014	11	12							23					
Completed in 2015	3	11	10						24					
Completed in 2016	3	9	8	12					32					
Completed in 2017	0	2	5	10	18				35					
Completed in 2018	2	1	1	4	6	21			35					
Completed in 2019	0	2	0	1	2	12	23		40					
Completed in 2020	0	0	1	1	1	2	5	24	34					
Total Completed	29	37	25	28	27	35	28	24	233					
Remaining to be Completed	1	0	0	1	0	3	4	21	30					

Cumulative Project Metrics for 2020	Actual	# On Schedule	# On Budget	# In Scope	% On Schedule	% On Budget	% In Scope
1st Quarter Completed	8	7	8	7	88%	100%	88%
2nd Quarter Completed	20	17	20	18	85%	100%	90%
3rd Quarter Completed	34	30	34	29	88%	100%	85%
4th Quarter Completed							
Carryover Projects							

On Schedule - Project execution was completed in the month that was projected when the project schedule was established.

On Budget - Project was completed within the approved project budget appropriations.

In Scope - Major project outcomes were clearly defined and met upon project completion.

## Status of Projects with Budgets over 100K - 09/30/2020

### Projects Sorted by Total Approved Funding

#	Prj ID	s	D	С	E M	Project Name		Funding Year		Approved unding	Jan20	Feb20	Mar20	Apr20	May20	Jun20	Jul20	Aug20	Sep20	Oct20	Nov20	Dec20
1	12033-20			Т		Courthouse Improvements - Construction		2020	\$	1,738,728	S	S	D	D	D	D	D	С	С	E	E	E
	Scope:	Cor	stru	t a	new sec	urity entrance, add a sally port and improve holding cells.				, ,								_				
	Update:	Fin	alizin	g co	ntract fo	r construction services following an RFP process through wl	nich 8 bids	were recei	ved. E	stimated to	start in N	Novem	ber and	be comp	leted by	y Augus	t 2020.					
2	11024-20A					Roof Replacement at ACSO - Section 1B		2020	Ś	520.000	С	С	F	F	F	F	F	F	М	М	Done	
		Rep	lace	roo	fing mat	erials on remaining 1/3 of Section 1. 2/3 completed in 2019	project.		, T	,			-	!			!	-			1	
	Update:	Exe	cutio	n co	mplete	d. Final billing received in early October.																
3	11204-18					GL - Pavilion Replacement		2018	Ś	283,629	С	С	С	r	C	F	F	F	F	F	E	Done
		Thi	s pro	ect	combine	es the following three major projects - ramp improvements,	launch acc						_	ong with	necessa	rv engi	neering	services	_		-	Done
						rway. Old pavilion has been removed and slab is being pou																
	·					ROD Public Records Management System Upgrade				270.000			Done									
4	15030 Scope:	Ror	lace	CUL	ent soft	ware solution used by Register of Deeds to manage public la	and records	2018	\$ to mai			Done	Done									
	Update:	-				wate solution used by negister of beeds to manage public is	ina records	and Clerk	to mai	iage vitai ie	corus.											
	·	110	jeer	.0111	picteu.									1				_				
5	<u>14000-15</u>					Annual Heat Pump Replacements (Phase I and II)			\$	220,000		С	E	E	E	Done	Е	Done				
		-		<u> </u>		at pumps in an ongoing effort to refurbish all 133 heat pump	s at the co	urthouse.	Replac	ement proj	ects for 2	2015, 2	016 and	2017 ha	ve been	combii	ned into	a single	project.			
	Update:	Pro	ject (	com	pleted w	ith replacement of 28 heat pumps.																
6	11024-20B			П		Roof Replacement at Courthouse - Section 2 and 4		2020	\$	215,000	S	D	С	С	E	E	E	E	M	M	Done	
	Scope:	Rep	lace	roo	fing mat	erials on Section 2 and 4 of the County Courthouse.										•				-		
	Update:	Exe	cutio	n co	mplete	d. Waiting for final billing.																
7	14040-20D					Vehicles - Replace 6 Sheriff's Utility Vehicles		2020	\$	201,000	С	С	M	М	М	М	Done	Done				
		Pur	chase	e 6 r	eplacen	ent Utility Vehicles for Sheriff's Patrol			1 7			×	1000	1							!	
	Update:	Pro	ject o	om	pleted, v	ehicles delivered and in use.																
8	12081-18					Court Recording Solution Upgrade (Phase III)		2018	Ś	172.500	C	С	E	E	F	F	F	F	F	Done		
		Upi	grade	COL	ırt recor	ding system and replace aging equipment. Carryover fundir	ng from 201			,		priated	with 20	19 capita	al.	1=			-	1200	1	
						d. Final billing received in early October.					0 11 1											
0	14004-17A					ACSO Parking Lot - Construction		2016	\$	167,000				E	E	c	М	M	D/I	Done		
-		Fro	nt lot	rec	onstruc	ion to add parking spaces, improve ADA parking, pedestriar	safety and		۲	107,000				<b>L</b>	-	15	IVI	IVI	IVI	Done	1	
						improvements to complete project.	r surcey arro	i signage.														
					88				1							_	1_	1_	_		1_	
10	16013-20	Lla		NI	\ \ / =	Dispatch CAD Upgrade		2020	\$	160,000	C	С			E	E	E	E	E	E	E	E
						Computer Aided Dispatch System hardware and software. d in early October. Timeline is laid our for Go-Live on the up	aradod ove	tom in Ma	v of 20	21 and proje	oct comp	alotion	by tho o	nd of Jul	v 2021							
	·	KICI	(-011	mee	ting ner		igi aueu sys				ect comp	Jietion	by the e	iiu oi jui								
11	11025-20A					Body Scanner Replacement		2020	\$	160,000					S	S	D	С	С	E	E	Done
		_				nner to replace the one acquired through federal surplus.																
	Update:	Cor	itract	sig	ned, awa	aiting body scanner delivery, installation and training in Octo	ber.		_			_										
12	15013-17C					YH Surveillance and Intercom System Replacement		2013	\$	138,571	E	E	E	M	M	M	M	M	M	Done		
						e aging video surveillance and room intercom systems.																
	Update:	Cor	ntract	or h	as com	pleted installation and new system is operational. IS is procu	uring and d	eploying a	UPS ar	nd several la	ptops wi	ith mor	re power	ful grap	hics car	ds to me	eet surv	eillance v	ideo dis	splay ne	eds.	
13	13074					911 Radio System - Barry County Back-up		2016	\$	120,230						Е	E	E	E	E	E	Done
	Scope:	Rep	lace	cen	tral disp	atch radio system with 800MHz equipment, replace mobile	and portab	le radios u	sed by	public safet	y, integr	ate nev	w radio s	ystem w	ith MPS	CS and	decomn	nission o	ld equip	ment.		
	Update:	Мо	torol	a is	upgradii	ng Allegan's dispatch console hardware and software at no c	harge, whi	ch includes	deplo	ying a new l	back-up	console	e to Barr	y County	/ who re	cently	complet	ed their	CAD upg	grade pr	oject.	
14	13074			T		911 Radio System - Enable GPS on CAD		2016	\$	120,230	D	D	D	D	D	D	D	D	D	D	D	D
	Scope:	Rep	lace	cen	tral disp	atch radio system with 800MHz equipment, replace mobile	and portab		sed by			ate nev	w radio s	ystem w	ith MPS	CS and	decomn	nission o	ld equip	ment.		
	Update:	Мо	torol	a is	research	ing and discussing with Tyler Technologies and the MPSCS h	ow functio	nality to se	ee GPS	locations of	each ra	dio can	be enak	oled in T	yler's Ne	ew Wor	ld CAD P	rogram.				

### Status of Projects with Budgets over 100K - 09/30/2020

### Projects Sorted by Total Approved Funding

# Prj ID S D C E M F Project Name	Funding Year	Total Approved	Jan20 F	eb20 Mar2	Apr20	May20	Jun20	Jul20	Aug20	Sep20	Oct20	Nov20	Dec20	
15 11019-19A Dispatch Console Replacement	2019	\$ 120,000	E N	1 M	M	M	Done							
Scope: Replace aging dispatch consoles.														
Update: Project Complete.														
16 16021-20 Jail Security System Upgrade	2020	\$ 115,000	СС				E	E	E	M	Done			
Scope: Replace jail security system servers, other critical equipment and upgrade software to ensure continued reliability of the system.														
Update: New servers have been delivered and installed. New Workstations are ready for deployment. Contrator is finishing server configuration and expects Go-Live can be scheduled for early November.														
17 11028-20B YH Fire Safety System Improvements	2020	\$ 100,000	S D	С	E	E	E	E	E	M	М	Done		
Scope: Upgrade the fire suppression system in the Youth Home.														
Update: Installation completed and inspection passed noting a few minor corrections to	be completed within	30 days. Comple	ion expect	ed on schedu	ıle.									
18 11075-20 Emergency Siren Activation Solution														
Scope: Research and implement an alternate method to for siren activation that does r	<u> </u>	<u> </u>												
Update: Various options and alternatives will continue to be explored for this strategically driven project. There is no near-term threat to the current system which remains completely functional.														

### Project Budget Status as of 09/30/2020

,,	D-11D	Post of Nove	Ini	tial Funding		Additional	Tot	al Approved	E	Expenditures	Committed		Available	Turn	back to	Project
#	Prj ID	Project Name	F	Requested	Fu	nds Needed		Funding		To Date	Funds		Funds	Fund	Balance	Completed?
	#2118	CENRTAL DISPATCH CIP														
1	13074	911 Radio System - Barry County Back-up	\$	120,230	\$	-	\$	120,230	\$	-	\$ -	\$	120,230	\$	-	No
2	13074	911 Radio System - Enable CAD GPS	\$	120,230	\$	-	\$	120,230	\$	-	\$ -	\$	120,230	\$	-	No
3	16013-20	Dispatch CAD Upgrade	\$	160,000	\$	-	\$	160,000	\$	34,621	\$ 111,912	\$	13,466	\$	-	No
4	11019-19A	Dispatch Console Replacement	\$	120,000	\$	(3,833)	\$	116,168	\$	113,023	\$ -	\$	-	\$	3,145	Yes
5	11075-20	Emergency Siren Activation Solution	\$	100,000	\$	-	\$	100,000	\$		\$ -	\$	100,000	\$	-	No
6	11006-20	911 Audio Call Recorder Upgrade	\$	15,000	\$	-	\$	15,000	\$	14,678	\$ -	\$	-	\$	322	Yes
7	15013-20A	Dispatch Surveillance Camera Replacement	\$	15,000	\$	-	\$	15,000	\$	-	\$ 13,913	\$	1,087	\$	-	No
8	11005-18	Dispatch PFN SIP Card Purchase	\$	12,000	\$	-	\$	12,000	\$	-	\$ 12,000	\$	-	\$	-	No
9	14004-20	Pavement Maintenance 2020 - Dispatch	\$	2,000	\$	-	\$	2,000	\$	-	\$ 1,583	\$	417	\$	-	No
		TOTALS FOR #2118 - CENTRAL DISPATCH CIP	\$	664,459	\$	(3,833)	\$	660,627	\$	162,322	\$ 139,408	\$	355,430	\$	3,467	
	#2300	TRANSPORTATION GRANT		_		_		_								
10	11025-20B		\$	16,000	\$		\$	16,000	\$	-	\$ -	Ś	16,000	\$	-	No
11		,	Ś	6,000	<u> </u>	489	_	6,489	-		\$ -	\$	-	\$	-	Yes
12		·	Ś	5,500	_	-	\$	5,500	-	-	<u>'</u>	\$	_	\$	2,750	Yes
13	14004-20	Pavement Maintenance 2020 - Transportation	\$	2,000	_	_	Ś	2,000	-		\$ 1,166		834	\$	-	No
10	<u> </u>	TOTALS FOR #2300 - TRANSPORTATION GRANT	\$	29,500	-	489	-	29,989	-	9,239	· · · · · · · · · · · · · · · · · · ·	_	16,834	_	2,750	
			Ť		7		7		Ť	5,255		Ť	20,00	Ť		
1.1	#2450	PUBLIC IMPROVEMENT FUND		025 200	_	000 400		4 700 700		10.101	A 600 F40	_	100.001	_		•
14	12033-20	Courthouse Improvements - Construction (see note at bottom)	\$	935,300	-	803,428	_	1,738,728	-	-		<u> </u>	100,084	\$	-	No
15	11024-20A	Roof Replacement at ACSO - Section 1B	\$	520,000	-	-	\$	520,000	-	-	·	\$		\$	27,682	Yes
16	11024-20B		\$	215,000		-	\$	215,000			· · · · · · · · · · · · · · · · · · ·	_	28,059	\$	- 2.426	No
17	14040-20D		\$	201,000	-		\$	201,000			·	\$	-	\$	2,426	yes
18 19	12081-18	Court Recording Solution Upgrade (Part III - 2020)	\$	172,500	<u> </u>	21,673	_	194,173			· · · · · · · · · · · · · · · · · · ·	_	6,890	\$	-	No
$\rightarrow$		9 1	\$	198,000	_	(31,000)	-	167,000			·	\$	9,415		-	No
20	11025-20A		\$	160,000 118,694	_	-	\$	160,000 118,694			\$ 139,000	\$	21,000	\$	- 0	No
$\vdash$	14000-15	Annual Heat Pump Replacements - Phase I (2015)	\$	115,000	-		\$	115,000	-	-		\$	47.150	<u> </u>		Yes
22	16021-20	Jail Security System Upgrade	\$	101,306	-	-	\$	101,306	-	-		\$	47,150	\$	12.005	No
24	14000-17 14004-18A	Annual Heat Pump Replacements - 2016, 17 -Phase II Resurface Front Lot at County Services Building	\$	65,000		31,000	\$	96,000				\$		\$	12,095 772	Yes Yes
25	14040-20A	Vehicles - Replace 3 Facilities Pick-ups	\$	90,000	-	- 31,000	\$	90,000	-	-	·	\$		\$	3,027	Yes
26	11072-20A	eTicket Solution Implementation	\$	70,000	<u> </u>		\$	70,000			•		6,831	\$	3,027	No Yes
27	12033-20	Courthouse Improvements - Design	\$	64,700	-		\$	64,700	-		· · · · · · · · · · · · · · · · · · ·	_	112		-	No
28	11026-20A	Probate Court Microfilm Scanning	\$	60,000	_		\$	60,000			\$ 17,409	\$	60,000			No
29		Pictometry Imagery (2020)	\$	56,000	-		\$	56,000	-		\$ 55,560	<u> </u>	440			No
30		CSB HVAC Unit Replacement - 2020	\$	50,000	-		\$	50,000	-		· · · · · · · · · · · · · · · · · · ·	\$	- 440	\$	12,333	Yes
31	13096-20A	·	\$	50,000	\$	25,000	_	75,000		10,206			2,343	\$	-	No
32		Animal Shelter - Floor Refinishing	\$	-	\$	40,000	-	40,000	-			\$		\$	946	Yes
33			\$	39,000	<u> </u>	- 40,000	\$	39,000			•	\$	16,786	\$	-	No
34		Vehicles - Equip Stierri's Vehicles  Vehicles - Replace 2 Court Vehicles	\$	38,500	-		\$	38,500		37,512	·	\$	-	\$	988	Yes
35		Animal Shelter - HVAC Improvements	\$	-	\$	35,000	_	35,000	_		·	\$		\$	4,048	Yes
36	11055-20	Vehicles - Marine Shallow Water Boat and Trailer	¢	30,000	Ś	-	\$	30,000			·	\$		\$	1,371	Yes
37		Pavement Maintenance 2020 - County	\$	30,000	7		\$	30,000				7	7,277	ς ς	-	No
38		CH Chair Replacement - 2020	\$	30,000		<u> </u>	\$	30,000	-				707			No
39		Repair Pumphouse Retaining Wall	\$	20,000		<u> </u>	\$	20,000			\$ 18,223		1,777		-	No
40		Scanner Replacements	\$	20,000		-	\$	20,000				\$	-	\$	7,200	Yes
41		Water Tower - Clean and Re-paint Interior	\$	20,000	-	<u> </u>	\$	20,000			\$ -	\$	<u> </u>	\$	20,000	Yes
42		Lagoon Structure Valve Replacement	\$	16,000	_		\$	16,000			<u> </u>	\$		\$	1,247	Yes
43		County Website Redesign	\$	16,000	-	<u> </u>	\$	16,000	-		\$ -	\$	16,000		-	No
44		Copier Replacements	\$	16,000			\$	16,000				\$	-	\$	6,232	Yes
		Conital Decidat Depart Ond Occartor 2000	ν_	10,000	٧ ا		٧ _	10,000	١ ٧	3,700	Υ	7			0,232	

Capital Project Report - 3rd Quarter 2020

#### Project Budget Status as of 09/30/2020

#	Pri ID	Project Name	Init	tial Funding	Δ	dditional	Tot	al Approved	E	xpenditures	C	ommitted		Available	T	urnback to	Project
#	טו נויי	Project Name	R	Requested	Fur	ds Needed		Funding		To Date		Funds		Funds	Fu	nd Balance	Completed?
45	11030-20A	ACSO Relocate and Repair / Replace Heat Pumps	\$	16,000	\$	-	\$	16,000	\$	15,874	\$	-	\$	-	\$	126	Yes
46	14004-17B	HSB Parking Lot Study	\$	15,000	\$	-	\$	15,000	\$	14,500	\$	-	\$	-	\$	500	Yes
47	<u>15014-20</u>	Server Replacements	\$	15,000	\$	-	\$	15,000	\$	13,730.73	\$	-	\$	-	\$	1,269	Yes
48	<u>11002-20</u>	ACSO Repair Domestic Water Boiler	\$	13,000	\$	_	\$	13,000	\$	9,229		-	\$	-	\$	3,771	Yes
49	11033-19C	Animal Shelter - Sink Replacement	\$	-	\$	10,000	\$	10,000	\$	6,562	\$	-	\$	-	\$	3,438	Yes
50	<u>11059-20</u>	Inmate Lookup Tool	\$	10,000	\$	-	\$	10,000	\$	-	\$	-	\$	10,000	\$	-	No
51	<u>11030-20C</u>	ACSO Dehumidification Controls for Air Handlers	\$	10,000	\$	-	\$	10,000	\$	8,495	_	-	\$	-	\$	1,505	Yes
52	<u>11028-20</u>	3-20 Friend of the Court Vault Renovation \$ 8,000 \$ - \$ 8,000 \$									_	-	\$	-	\$	-	Yes
53	11007-20A	<u> </u>									-	\$	-	\$	1	Yes	
											2,105,135	\$	334,872	\$	110,976		
	#2465	CHILD CARE CAPITAL															
54	15013-17C	YH Surveillance and Intercom System Replacement	\$	70,000	\$	68,571	\$	138,571	\$	92,443	\$	16,365	\$	29,763	\$	-	No
55	11028-20B	Youth Home Fire Safety System	\$	100,000	\$	-	\$	100,000	\$	41,996	\$	40,968	\$	17,036	\$	-	No
56	11030-20D	30-20D Youth Home AC Replacement		15,000	\$	-	\$	15,000	\$	13,850	\$	-	\$	-	\$	1,150	Yes
57	11019-20B	Cheever Wardrobe Replacement	\$	10,000	\$	-	\$	10,000	\$	8,361	\$	-	\$	-	\$	1,640	Yes
58	14004-20	Pavement Maintenance 2020 - Youth Home	\$	5,000	\$	-	\$	5,000	\$	622	\$	3,835	\$	543	\$	-	No
59	11007-20B	UPS Battery Replacement - YH	\$	2,300	\$	-	\$	2,300	\$	-	\$	-	\$	-	\$	2,300	Yes
		TOTALS FOR #2465 - CHILD CARE CAPITAL	\$	202,300	\$	68,571	\$	270,871	\$	157,272	\$	61,168	\$	47,342	\$	5,090	
	#2470	LOCAL GOVERNMENT REVENUE SHARING (PARKS)															
60	11204-18	Gun Lake Watercraft Launch - Construction	\$	180,925	\$	-	\$	180,925	\$	-	\$	-	\$	180,925	\$	-	No
61	14040-20C	Vehicles - Replace 3 Parks Vehicles	\$	93,000	\$	-	\$	93,000	\$	89,746	\$	-	\$	-	\$	3,254	Yes
62	11204-18	Gun Lake Pavilion - Construction	\$	75,438	\$	-	\$	75,438	\$	-	\$	75,438	\$	-	\$	-	No
63	11204-18	Gun Lake Watercraft Launch and Pavilion - Engineering	\$	27,266	\$	-	\$	27,266	\$	27,266	\$	-	\$	-	\$	-	Yes
64	11208-20	Vault Outhouse Venting and Roof Replacement	\$	30,000	\$	-	\$	30,000	\$	11,750	\$	-	\$	-	\$	18,250	Yes
65	14004-20	Pavement Maintenance 2020 - Parks	\$	25,000	\$	-	\$	25,000	\$	-	\$	24,363	\$	637	\$	-	No
		TOTALS FOR #2470 - LOCAL GOV. REV. SHARING (PARKS)		82,266	\$	-	\$	82,266	\$	39,016	\$	24,363	\$	637	\$	18,250	
	#VARIOUS	OTHER CAPITAL PROJECTS															
66	11033-20	Animal Shelter Dog Kennels	\$	-	\$	6,500	\$	6,500	\$	-	\$	6,473	\$	27	\$	-	No
67	11033-20B	Animal Shelter Dog Run	\$	10,000	\$	-	\$	10,000	\$	-	\$	-	\$	10,000	\$	-	No
68	15030	ROD Public Records Management System Upgrade	\$	300,000	\$	(100,000)	\$	200,000	\$	187,363	\$	-	\$	-	\$	12,637	Yes
69	11018-20	Indigent Defense Offices	\$	30,000	\$	-	\$	30,000	\$	22,402	\$	-	\$	-	\$	7,598	Yes
		Indigent Defense Offices   \$ 30,000   \$ -   \$ 30,000   \$							000   \$ 22,402   \$ -				-		-	. ,230	

Notes: Total number of projects may not match the summary as some projects are counted once in the summary but may be represented here by several rows to account for multiple funding sources.

Project #12 Courthouse Improvements - Construction: Budget amount includes \$500,000 transfer in from Self-Insurance Fund #6770.

### Project Schedule and Status as of 9/30/2020

Tyro	Prj ID	s	D	С	- N	Λ	F Project Name	Jan20	Eob20	Mar20	Apr20	May20	lunzo	Iulan	Aug20	Sep20	Oct20	Nov20	Doc20	On	In	In
Тур				١ ١	- 10	V1	r rioject Name	Janzo	rebzu	IVIAIZO	Aprizo	iviayzo	Julizo	Juizo	Augzu	ј Зерго	OCIZO	140420	Dec20	Time	Budget	Scope
	11007 200	ETED					LIDC Dattom: Daniscoment VII	Dana												V	V	V
2	11007-20B						UPS Battery Replacement - YH	Done	Dana	Dono	1									Y N.I	Y	Y
$\rightarrow$	15030						ROD Public Records Management System Upgrade	E	Done	Done	-	Dane								N	Y	Y
3	13018-20						Scanner Replacements	E	Done	llad Ind	E	Done	d intori			a dition				Y	Y	Y
4	13096-20B						Water Tower - Clean and Re-paint Interior				pection	reveale	a interi	or is in g	ooa cor	naition				Y	Y	Y
5	11033-19C						Animal Shelter - Sink Replacement	E	M	Done										Y	Y	Y
6	11033-19A						Animal Shelter - Floor Refinishing	_ E	M	Done	-	-	D		-					Y	Y	Y
7	14000-15						Annual Heat Pump Replacements - Phase I (2015)	E	E	Done	E	E	Done		-					Y	Y	Y
8	15014-20						Server Replacements	С	С	Done	E	E	Done		-					Y	Y	Y
9	11033-19B						Animal Shelter - HVAC Improvements	E	M	M	Done	2.4	D		-					Y	Y	Y
10	11019-20B						Cheever Wardrobe Replacement	С	E	E	Done	IVI	Done		-					Υ	Y	Υ
11	11204-18						Gun Lake Watercraft Launch and Pavilion - Engineering	M	M	M	M	Done			-					N	Y	N
12	11002-20						ACSO Repair Domestic Water Boiler	С	E	E	M	Done								Υ	Υ	Υ
13	14004-17B						HSB Parking Lot Study	С	E	E	E	Done	IVI	Done						Υ	Υ	Υ
14	11055-20						Vehicles -Marine Shallow Water Boat and Trailer	D	С	С	E	Done	IVI	Done	-	-				Υ	Υ	Υ
	11019-19A						Dispatch Console Replacement	E	M	M	M	M	Done		-	-				Υ	Υ	Υ
16	13096-20C						Lagoon Structure Valve Replacement	E	E	E	E	M	Done							Υ	Υ	Υ
17	<u>13017-20</u>						Copier Replacements	С	С	E	E	M	Done							Υ	Υ	Υ
18	14004-18A						Resurface Front Lot at County Services Building				E	E	Done	M	Done					Υ	Υ	Υ
19	<u>11208-20</u>						Vault Outhouse Venting and Roof Replacement		D	С	С	E	Done	M	Done					Υ	Υ	Υ
20	14000-17						Annual Heat Pump Replacements - 2016, 17 -Phase II	С	С	E	E	E	Done	Е	Done					N	Υ	Υ
21	11030-20C						ACSO Dehumidification Controls for Air Handlers	D	E	С	E	E	E	Done						Υ	Υ	Υ
22	14040-20D						Vehicles - Replace 6 Sheriff's Utility Vehicles	С	С	M	M	M	M	Done	Done					Υ	Υ	Υ
23	11028-20						Friend of the Court Vault Renovation		S	D	С	E	E	Done	Done					Υ	Υ	Υ
24	14040-20C						Vehicles - Replace 3 Parks Vehicles	С	С	M	M	M	M	Done	Done					Υ	Υ	Υ
25	11025-20C						Vehicle Diagnostic Scanner Replacement			S	D	С	С	Done	E	M	Done			Υ	Υ	Υ
26	11030-20B						CSB HVAC Unit Replacement - 2020	D	С	С	С	E	E	Done	E	M	Done			Υ	Υ	Υ
27	14040-20B						Vehicles - Replace 2 Court Vehicles	С	С	M	M	M	M	M	Done					Υ	Υ	Υ
28	11006-20						911 Audio Call Recorder Upgrade	С	E	E	E	E	E	M	Done					Υ	Υ	Υ
29	11030-20A						ACSO Relocate and Repair / Replace Heat Pumps	D	С	С	С	С	С	E	Done					N	Υ	N
30	14040-20A						Vehicles - Replace 3 Facilities Pick-ups	С	С	M	M	M	M	M	Done					Υ	Υ	Υ
31	11030-20D						Youth Home AC Replacement	D	С	С	С	С	E	Е	Done					Υ	Υ	N
32	11018-20						Indigent Defense Offices	С	С	E	Е	Е	М	M	Done					Υ	Υ	Υ
33	15013-20B						ACT Surveillance Camera Replacement					С	E	E	E	Done	Е	M	Done	Y	Y	N
-	11007-20A						UPS Battery Replacement - CH					D	С	С	С	Done	Е	M	Done	Υ	Υ	Υ
	ECTS IN DEV	/ELO	PME	ENT		T																
_	15013-17C						YH Surveillance and Intercom System Replacement	F	Е	E	М	M	M	M	M	М	Done					
36	12081-18						Court Recording Solution Upgrade (Part III - 2020)		C	F	E	E	E	E	F	F	Done					
37	11033-20	х					Animal Shelter Dog Kennels		_	-		-	-		E	E	Done					
38	11024-20A	^					Roof Replacement at ACSO - Section 1B	С	С	F	Е	Е	Е	F	E	M	M	Done				
39	11024-20B						Roof Replacement at AcSO - Section 1B  Roof Replacement at Courthouse - Section 2 and 4	S	D	C	C	E	E	E	E	M	M	Done				_
40	11024-20B						Youth Home Fire Safety System	S	D	C	E	E	-	E	E	M	M	Done				
41	13004-18					+		M	U	L .	E	E	E	E	E	M	M	M	Done			
	IECTS IN EXE	CUTI	ON				Pictometry Imagery (2020)	141						E	E	IVI	IVI	IVI	Done			
			OIV				ACSO Parking Lat Improvements				E	С	E	D/I	D/I	D./I	Dono					
-	14004-17A					+	ACSO Parking Lot Improvements		С	C	C	E	E	M	M E	E	Done					-
-	13096-18					+	Repair Pumphouse Retaining Wall	-		С	-	-	-	E		-	Done	-				-
	11005-18					+	Dispatch PFN SIP Card Purchase	E	E	E	E	E	E	E	Ctovr		Done					
	16021-20					+	Jail Security System Upgrade	C	С	-			E	E	E	M	Done					-
-	11033-20B					+	Animal Shelter Dog Run		С	С	C	C	С	С	С	E	Done	_				-
	13096-20A					+	Pump House 1 Reconstruction			D	D	C -	C	E	E	E	M	Done				-
	14040-20E					$\perp$	Vehicles - Equip Sheriff's Vehicles	E	E	E	E	E	E	E	E	E	E	E	Done			
49	11072-20						eTicket Solution Implementation		D	С	С	E	Eval	Eval	С	C	E	E	Done			1

### Project Schedule and Status as of 9/30/2020

Тур	Prj ID	s	D	С	Е	М	F	Project Name	Jan20	Feb20	Mar20	Apr20	May20	Jun20	Jul20	Aug20	Sep20	Oct20	Nov20	Dec20	On Time	In Budget	In Scope
50	14004-20							Pavement Maintenance 2020 - County	D	D	С	С	E	E	E	E	E	E	м	Done	Tillie	Duuget	эсоре
51	11204-18							Gun Lake Pavilion - Construction	С	С	С	С	С	E	E	E	E	E	E	Done			
52	12033-20							Courthouse Improvements - Design	E	E	E	E	E	Е	E	E	E	E	E	Done			
53	11019-20							CH Chair Replacement - 2020					S		D	С	E	E	М	Done			
54	15013-20A							Dispatch Surveillance Camera Replacement					D		С	С	E	E	М	Done			
55	11025-20A							Body Scanner Replacement					S	S	D	С	С	E	E	Done			
56	13074							911 Radio System - Barry County Back-up						E	E	E	E	E	E	Done			
57	16013-20							Dispatch CAD Upgrade	С	С			E	E	E	E	E	E	E	E			
PRO.	ECTS IN CON	ITRA	CTIN	G																			
58	11025-20B							ACT Tire Changer and Wheel Balancer Replacement			S	D	D	С	С	С	С	M	Done				
59	11059-20							Inmate Lookup Tool	D	С	C		С	С	С	С	С	E	E	Done			
60	11026-20A							Probate Court Microfilm Scanning			S		D	D	D	D	С	E	E	Done			
61	11053-19							County Website Redesign	D	С	С	С	C	E	С	С	C	E	E	E			
62	12033-20							Courthouse Improvements - Construction	S	S	D	D	D	D	D	С	С	E	E	E			
63	<u>13074</u>							911 Radio System - Enable CAD GPS	D	D	D	D	D	D	D	D	D	D	D	D			
64	11204-18							Gun Lake Watercraft Launch - Construction	С	С	С	С	Postpo	ned to 2	021								