

PROJECT STATUS REPORT

Allegan County Radio Project Week Ending: June 2, 2017



1. Project Status Summary

- i. Lease discussions with Tarpon regarding Laketown tower going well. Allegan County amendment proposal being sent to them June 2, 2017
- ii. Modification work on Laketown tower scheduled for the week of June 6, 2017

2. Work Completed Last Week

- i. Several communications between Allegan County and Tarpon regarding Laketown tower. Allegan County has approved modifications expenditure with financial assistance from Motorola
- ii. Provided details of Laketown modifications contractor insurance and procedures requested by Tarpon
- iii. ACD compiled, and provided to Allegan County, comprehensive inventory of items located at Laketown tower. Allegan County used this in lease amendment proposal to be sent to Tarpon on June 2, 2017
- iv. Based upon acceptance and notice to proceed from Tarpon, Motorola has scheduled Laketown tower modification to commence week of June 6, 2017
- v. ACD discussed details of GPS location services implementation with Motorola technical lead. Call scheduled for June 15, 2017 to discuss between Motorola, ACD, Allegan County and MPSCS technical groups, as well as managers

3. Work Planned for Next Week

- i. Work with Allegan County and Tarpon to ensure all needs met to receive notice to proceed with Laketown tower modifications and installations
- ii. Begin Valley antenna installations
- iii. Prepare training plan to address MSP train-the-trainer limited training dates

PROJECT STATUS REPORT

4. Open Issues

- i. GPS position information implementation is still not defined. Issue stems from the fact the data stream needs to run through the MPSCS ANS and MPSCS does not currently have sufficient ports to provide this to Allegan County. MPSCS and Motorola are working on a solution that will provide GPS services for the entire state, which will also satisfy the Allegan County requirements. This is a higher level issue that needs to be elevated and addressed by Motorola and MPSCS senior management. A meeting is scheduled for June 15, 2017 that will include those management personnel to drive this